

RESOURCES AGENCY OF CALIFORNIA
DEPARTMENT OF CONSERVATION
DIVISION OF OIL, GAS, AND
GEOTHERMAL RESOURCES

REPORT OF PROPERTY AND WELL TRANSFER

DATE: June 27, 2006

FORMER OWNER/OPERATOR: Vintage Petroleum, LLC (V1360)

NEW OWNER/OPERATOR: Vintage Production California LLC (V1370)
ADDRESS: 4550 California Ave. 4th Floor
Bakersfield, CA 93309

FIELD OR COUNTY: ALL FIELDS - Kern County

SECTION - TOWNSHIP - RANGE: various

PROPERTY DESCRIPTION:

LOCATION:

LIST OF WELLS: See New Operator File for list of wells


REPORTED BY: Vintage Production California LLC (V1370)

CONFIRMED BY: Vintage Petroleum, LLC (V1360)

NEW OPERATOR STATUS: Active

FORMER OPERATOR STATUS: Inactive

cc: Vintage Production California LLC (V1370)
Vintage Petroleum, LLC (V1360)
CONSERVATION COMMITTEE
WELL STATS
KERN COUNTY ASSESSOR


Randy Adams
DEPUTY SUPERVISOR

6/27/2006
TRANSFER APPROVED DATE

121 _____
ADDRESS CARD _____
EDP _____
ABD. ROUTE SLIP _____

WELL FILE _____
COMP./121 _____
MAP _____
ARCHIVE FILE _____

RA/JJ/naj
OGD156

RESOURCES AGENCY OF CALIFORNIA
DEPARTMENT OF CONSERVATION
DIVISION OF OIL, GAS, AND
GEOTHERMAL RESOURCES

REPORT OF PROPERTY AND WELL TRANSFER

DATE: March 28, 2006

FORMER OWNER/OPERATOR: Vintage Petroleum, Inc. (V1350)

NEW OWNER/OPERATOR: Vintage Petroleum LLC (V1360)

ADDRESS: P.O. Box 1002
Tupman, CA 93276-1002

FIELD OR COUNTY: Various - Kern County

SECTION - TOWNSHIP - RANGE: various - various/various

PROPERTY DESCRIPTION

LOCATION:

LIST OF WELLS: All wells.

RETAIN SPOT LOC: None.

REPORTED BY: Vintage Petroleum LLC (V1360)

CONFIRMED BY: Vintage Petroleum, Inc. (V1350)

NEW OPERATOR STATUS: Active

FORMER OPERATOR STATUS: Inactive

cc: Vintage Petroleum, Inc. (V1350)

Vintage Petroleum LLC (V1360)

CONSERVATION COMMITTEE

WELL STATS

KERN COUNTY ASSESSOR


Randy Adams
DEPUTY SUPERVISOR
3/30/2006
TRANSFER APPROVED DATE

121 _____
ADDRESS CARD _____
EDP _____
ABD. ROUTE SLIP _____

WELL FILE _____
COMP./121 _____
MAP _____
ARCHIVE FILE _____

RA/JJ/js
OGD156

BT

[illegible]

RESOURCES AGENCY OF CALIFORNIA
DEPARTMENT OF CONSERVATION
DIVISION OF OIL AND GAS

REPORT OF CORRECTION OR CANCELLATION

Bakersfield, California

Mr. Kwang U. Park

November 18, 1991

ARCO OIL & GAS COMPANY

P.O. Box 147

Bakersfield, CA 93302

In accordance with your letter dated October 18, 1991

the following change pertaining to your well "ROC-KCL G" 23-25 (029-08080),
(Well designation)

North Tejon field, Kern County,

Sec. 25, T. 11N, R. 20W, S.B. B. & M., is being made in our records:

☐ The corrected location is _____

☐ The corrected elevation is _____

☐ Report No. _____, dated _____, has been
corrected as follows: _____

☒ Your notice to rework dated 10/31/89,
(Drill, abandon, etc.)
and our report No. P 489-6046, issued in answer thereto, are hereby cancelled
inasmuch as the work will not be done. If you have an individual bond on file covering
this notice, it will be returned. No request for such return is necessary.

☐ Other: _____

M. G. Mefferd
State Oil and Gas Supervisor

By Hal Bopp
Deputy Supervisor

RLA/ra

DIVISION OF OIL & GAS
4800 STOCKDALE HWY., SUITE 417
BAKERSFIELD, CA 93309

DIVISION OF OIL AND GAS WELL STATUS INQUIRY

Bakersfield , Calif.

October 18, 1991

Mr. Kwang U. Park
ARCO OIL & GAS COMPANY
P. O. Box 147
Bakersfield, CA. 93302

RECEIVED

DIVISION OF OIL & GAS
BAKERSFIELD

RECEIVED

OCT 25 1991

K.U. PARK

In a notice dated 10-31 19 89, you propose to rework
well "ROC-KCL G" 23-25 (029-08080)
 Sec. 25, T. 11N, R. 20W, S.B. B. & M., North Tejon
 (Field or County)

Please indicate below conditions or intentions regarding this proposed work and return the completed form to this office within 10 days.

THIS WORK HAS BEEN DONE. If you check this space, please file the required well records on this work in duplicate within 60 days after work was completed.

THIS WORK IS IN PROGRESS AND SHOULD BE COMPLETED ABOUT _____ 19 ____.

THIS WORK HAS NOT BEEN DONE, BUT WE STILL INTEND TO DO THE WORK.
Please give details.

✓ WE DO NOT INTEND TO DO THIS WORK. Please cancel our notice to rework
 _____, dated 10-31-1989.

Signature Randy Thompson / Kwang-H Park

(Bonds on file covering canceled notices will be returned.)

OTHER: _____

NOTE:

Division 3 of the Public Resources Code states in part:
Section 3215, ...Well records shall be filed 60 days after completion or suspension of proposed work.

*Section 3203, ...If operations have not commenced within one year of receipt of the notice, the notice will be considered canceled. (To prevent cancellation, file a Supplementary Notice with the division.)

M. G. MEFFERD
State Oil and Gas Supervisor

By Roy Hauke
ENERGY & MINERAL RESOURCES ENGINEER
(805) 322-4031

RECEIVED

DEC 07 1990

K.U. PARK

The Resources Agency of California
Department of Conservation

DIVISION OF OIL AND GAS

WELL STATUS INQUIRY

RECEIVED

DEC 24 1990

DIVISION OF OIL & GAS
BAKERSFIELD

Bakersfield, Calif.

12/5/90

To: Kwang U. Park
ARCO OIL & GAS COMPANY
P.O. Box 147
Bakersfield, CA 93302

In a notice dated 10-31 19 89, you propose to Rework
well "ROC-KCL G" 23-25 (029-08080)
Sec. 25, T. 11N, R. 20W, S.B.B. & M., NORTH TOLON
(Field or County)

Please indicate below conditions or intentions regarding this proposed work and return the completed form to this office within 10 days.

☐ THIS WORK HAS BEEN DONE. If you check this space, please file the required well records on this work in duplicate within 60 days after work was completed.

☐ THIS WORK IS IN PROGRESS AND SHOULD BE COMPLETED ABOUT _____ 19 ____

☒ THIS WORK HAS NOT BEEN DONE, BUT WE STILL INTEND TO DO THE WORK.*
Please give details. Decision to rework dependent upon offset production tests
still underway.

☐ WE DO NOT INTEND TO DO THIS WORK. Please cancel our notice to _____
_____, dated _____ 19 ____.

Signature Kwang U. Park 12/20/90
Kwang U. Park, Agent

(Bonds on file covering canceled notices will be returned.)

☐ OTHER: _____

NOTE: Division 3 of the Public Resources Code states in part:
Section 3215, ...Well records shall be filed 60 days after completion or suspension of proposed work.

*Section 3203, ...If operations have not commenced within one year of receipt of the notice, the notice will be considered canceled. (To prevent cancelation, file a Supplementary Notice with the division.)

M. G. MEFFERD
State Oil and Gas Supervisor

By Roy Haude
Roy Haude
E.M.R.E.

PERMIT TO CONDUCT WELL OPERATIONS

758
(field code)
00
(area code)
12
(new pool code)
20
(old pool code)

Kwang U. Park
ARCO OIL & GAS CO.
P. O. Box 147
Bakersfield, CA 93302

Bakersfield, California
November 7, 1989

Your _____ proposal to rework well "ROC-KCL G" 23-25
A.P.L. No. 029- 08080 Section 25 T. 11N R. 20W S. B. B. & M.,
North Tejon field, - - area, Olcese-Eocene pool,
Kern County, dated 10/31/89 received 11/2/89 has been examined in conjunction with records
filed in this office.

DECISION: THE PROPOSAL IS APPROVED PROVIDED THAT:

1. Hole fluid of a quality and in sufficient quantity to control all subsurface conditions in order to prevent blowouts shall be used.
2. The specified blowout prevention equipment, as defined by DOG Manual M07, is considered minimal and shall be maintained in operating condition at all times.
 - a. On the 7" casing, DOG class II 3M.

Note:

The Division will monitor the monthly production of this well for a period of 6 months, and if anomalous water production is indicated, remedial action will be ordered.

10/29/91 Canal per well status inquiry Received 10-28-91
R. Hand
RA

Blanket Bond

Engineer Richard Thesken
RT/jk
Phone (805) 322-4031

M. G. MEFFERD, State Oil and Gas Supervisor

By E. A. Welge
E. A. Welge, Deputy Supervisor

A copy of this permit and the proposal must be posted at the well site prior to commencing operations.

Records for work done under this permit are due within 60 days after the work has been completed or the operations have been suspended.

RESOURCES AGENCY OF CALIFORNIA
DEPARTMENT OF CONSERVATION
DIVISION OF OIL AND GAS

Notice of Intention to Rework Well

This notice and indemnity or cash bond shall be filed, and approval given, before rework begins. If operations have not commenced within one year of receipt of the notice, this notice will be considered cancelled.

RECEIVED

NOV 2 1989

DIVISION OF OIL & GAS

FOR DIVISION USE ONLY		
BOND	FORMS	
	OGD 114	OGD 121
BL	89-45	—

DIVISION OF OIL AND GAS

In compliance with Section 3203, Division 3, Public Resources Code, notice is hereby given that it is our intention to rework well KCL "G" 23-25 (Well designation) API No. 029-08080

Sec. 25, T. 11N R. 20W, SB B. & M., North Teton Field, Kern County.

The present condition of the well is as follows:

1. Total depth 11,420'
2. Complete casing record, including plugs and perforations (present hole)

(see attached)

3. Present producing zone name Zemorrian; Zone in which well is to be recompleted Zemorrian, JV

4. Present zone pressure 1500; New zone pressure 3000

5. Last produced 10/23/89 1 20 94
(Date) (Oil, B/D) (Water, B/D) (Gas, Mcf/D)

(or)

Last injected
(Date) (Water, B/D) (Gas, Mcf/D) (Surface pressure, psig)

6. Is this a critical well according to the definition on the reverse side of this form? ☐ (Yes) ☒ (No)

The proposed work is as follows:

1. Perforate with casing guns on wireline:
Zemorrian (Z6) 10,420'-11,250' (Z4) 8960'-9200'
(Z5) 9,210'-9370' JV 7405'-7465'

2. Return to commingled production.

Note: If well is to be redrilled, show proposed new bottom-hole coordinates and true vertical depth.

It is understood that if changes in this plan become necessary, we are to notify you immediately.

Address P.O. Box 147
(Street)

Bakersfield, CA 93302
(City) (State) (Zip)

Telephone Number (805) 321-4000

Contact: David Weaver - Engineer

ARCO Oil and Gas Co.
Division of Atlantic Richfield Co.
(Name of Operator)

By K. H. Park
(Name - Printed)

Kwang U Park 10-31-89
(Name - Signature) (Date)

Type of Organization Corporation
(Corporation, Partnership, Individual, etc.)

Wellbore Information

All measurements from K.B.

K.B. - G.L. = 13 ft.

20"	78#	Conductor set at 32'KB
11 3/4"	54#	J-55 casing cemented at 754'KB
7"	26#	J-55, N-80, S-95 casing cemented at 11230'KB
5"	15#	J-55 liner 11209'-11418'KB

Notched: 11370'-1380', 11340'-11350', 11295'-11295'

Slots: 11230'-11418' with 150M x 2" SS, 8R, 6"C

Perfs: w/4 HPF: 8318'-8322', 8336'-8396', 8413'-8438',
8446'-8456', 8474'-8498', 8505'-8530'
w/2 HPF: 8595'-8665', 10255'-10280', 10385'-10395',
11023'-11033', 11063'-11078', 11132'-11140'

TD: 11420'KB

Cancelled

029-08080

RECORDS RECEIVED

Date Received 12-4-68
 Well Summary (Form 100) 2
 History (Form 103) 2
 Core Record (Form 101) _____
 Elec. Log - Lge. Small
 Direct. Survey _____
 Sidewall Samples _____
 Other _____

Notice of Records Due
 Form 170 _____

Date Final Records Received _____

ENGINEER'S CHECK LIST

1. Summary, History, &
 Core record (dupl.) ✓
 2. Electric Log _____
 3. Operator's Name ✓
 4. Signature ✓
 5. Well Designation ✓
 6. Location _____
 7. Elevation _____
 8. Notices ✓
 9. "T" Reports _____
 10. Casing Record ✓
 11. Plugs _____
 12. Surface Inspection _____
 13. Production _____

STATUSDATE

Producing - Oil _____
 Idle - Oil _____
 Abandoned - Oil _____
 Drilling - Idle _____
 Abandoned - Dry Hole _____
 Producing - Gas _____
 Idle - Gas _____
 Abandoned - Gas _____
 Gas - Open to Oil Zone _____
 Water Flood Source _____
 Water Disposal _____
 Water Flood _____
 Steam Flood _____
 Fire Flood _____
 Air Injection _____
 Gas Injection _____
 CO₂ Injection _____
 LPG Injection _____
 Observation _____

RECOMPLETED8-30-68CLERICAL CHECK LIST

1. Location change (F-165)
 2. Elevation change (F-165)
 3. Form 121 _____
 4. Form 159 (Final Letter) _____
 5. Form 150b (Release of Bond) _____

RECORDS NOT APPROVED

Reason: _____

RECORDS APPROVED 1-7-69 GEC

RELEASE BOND Blanket

Date Eligible _____

(Use date last needed records were
 received.) No Change

MAP & MAP BOOK 1-7-69 GEC

COMPLETION REPORT OF Perforate
(NEW, DEEPENING, ETC.)WELL NO. ROC-KCL "G" #23-25
029-08080FIELD North Tejon LOC. 1655' due South and 994' due East of
the Northwest corner of Section 25.

SEC. 25 T. 11 N. R. 20 W. S.B. B & M

ELEV. OF GROUND 856' ALL MEAS. FROM Kelly Bushing WHICH IS 13 FT. ABOVE GROUND

COMMENCED WORK 8-21-68 COMPLETED WORK 8-29-68 DRILLING TOOLS ☐ ROTARY
☐ CABLE

ORIG. T.D. 11,420' PLUG REDRILL PLUG

DEEPENING PLUG JUNK None

COMMENCED PRODUCING August 30, 1968 ☐ FLOWING ☐ PUMPING ☒ GAS LIFT

PRODUCTION DATA

DATE	CLEAN OIL BBLs. PER DAY	GRAVITY CLEAN OIL	PER CENT WATER INCL. EMULSION	GAS M.C.F. PER DAY	TUBING PRESSURE	CASING PRESSURE
INITIAL PRODUCTION 9-3-68	56	36.9°	63.0%	58	400-150	860
PROD. AFTER 9-12-68 DAYS	15	34.7°	85.0%	55	380-160	980-940

CASING RECORD

SIZE OF CASING A.P.I.	TOP OF CASING	DEPTH OF SHOE	WEIGHT OF CASING	GRADE OF CASING	NEW OR USED	SEAMLESS OR LAPWELD	SACKS CEMENT	DEPTH OF CEMENTING IF THROUGH PERFORATIONS
20"	18'	32'	78#	Conductor				
11-3/4"	17'	754'	54#	J-55	New	Seamless	625	
7"	16'	11230'	26#	S95, N80 and J55	New	Seamless	2320	
5"	11209'	11418'	15#	J-55	New	Seamless	Hung	

CEMENTING OR OTHER SHUT OFF RECORD

SIZE OF CASING	DEPTH LANDED	DEPTH CEMENTED	MOLE SIZE	NO. SACKS USED	KIND OF CEMENT	RESULT OF TEST
11-3/4"	754'	754'	17-1/2	625	Class "A"	1000 psi, 15 minutes, OK.
7"	11230'	11230'	10-5/8	2320	Class "D"	WSO at 11210' & 8310' OK by Division of Oil and Gas.

PERFORATION RECORD

SIZE OF CASING	FROM	TO	SIZE OF PERFORATIONS	NUMBER OF ROWS	DISTANCE BETWEEN CENTERS	METHOD
7"	Jet perf'd with four 1/2" HPF 8318-8322', 8336-8396', 8413-8438', 8446-8456', 8474-8498', 8505-8530'. Jet perf'd with two 1/2" HPF 8595-8665', 10255-10280', 10385-10395', 11023-11033', 11063-11078', 11132-11140'.					
5"	11230'	11418'	150M x 2" SS	8	6"	Machine
5"	Notched 11370-11380', 11340-11350' & 11285-11295'.					

PRESENT CONDITION OF WELL AS OF:

Atlantic Richfield Company

DATE Nov. 29, 1968

BY *R. L. [Signature]*
District Drilling Supervisor

RECEIVED

DEC 4 1968

DIVISION OF OIL & GAS
BAKERSFIELD

LOG AND HISTORY

KCL "G" #23-25

Section 25, T. 11 N., R. 20 W., SBB&M

Work done by: Sierra Production Service &
Oilwell Service Co.August 21, 1968

Moved in Sierra Production Service hoist 7:00 a.m. 8-21-68. Pulled 3/4" macaroni and laid down same. Dumped 100 barrels crude oil down casing. Pulled and ran 2-7/8" tubing, bottom 10965', packer same. Released rig and crew 8:00 a.m. 8-22-68.

August 23, 1968

Moved in and rigged up shooters. Jet perforated two 1/2" HPF 11132-11140', 11063-11078' and 11023-11033'.

August 24, 1968

Moved in Oilwell Service Co. hoist. Swabbed well to 8500'. Recovered 52 barrels fluid. Last swab run cut 70% water. Checked fluid 6700'. Released hoist and crew.

August 28, 1968

Moved in Sierra Production Service hoist, rigged up, installed blowout prevention equipment. Ran 2-1/2" and 3" tubing with 1-1/2" dip tube inside to 10615', set packer 8164', tubing to 10680'. Removed blowout prevention equipment, installed xmas tree. Released rig and crew 11:00 p.m. 8-29-68. Placed well on production 11:00 a.m. 8-30-68.

RESOURCES AGENCY OF CALIFORNIA
DEPARTMENT OF CONSERVATION

DIVISION OF OIL AND GAS

REPORT ON PROPOSED OPERATIONS No. **B 468-1013**

Mr. **R. G. Wilfert, Agent**
ATLANTIC RICHFIELD COMPANY
P. O. Box 147
Bakersfield, California

Bakersfield Calif.
August 15, 1968

DEAR SIR:

Your proposal to **alter casing** Well No. **(029-08080) "ROC-KCL G" 23-25**
Section **25**, T. **11N**, R. **20W**, S. **2**, B. & M., **North Tejon** Field, **Kern** County,
dated **Aug. 8, 1968**, received **Aug. 13, 1968**, has been examined in conjunction with records filed in this office.

RECORDS in addition to or at variance with those shown in the notice: **20" cem. 32'**.

With reference to your proposal our decision is as follows:

DECISION: THE PROPOSAL IS APPROVED.

EAU:pr
Bond - Blanket
cc: KCL Co.

F. E. KASLINE

State Oil and Gas Supervisor
By *[Signature]* Deputy

DIVISION OF OIL AND GAS

Notice of Intention to Deepen, Redrill, Plug or Alter Casing in Well

This notice must be given before work begins; one copy only

AUG 19 1968
BAKERSFIELD, CALIFORNIA

Bakersfield Calif. August 8, 19 68

DIVISION OF OIL AND GAS

In compliance with Section 3203, Chapter 93, Statutes of 1939, notice is hereby given that it is our intention to commence the work of deepening, redrilling, plugging or altering casing at Well No. ^{"REC-KCL 6G"} #23-25 029-08080
(Cross out unnecessary words)

Sec. 25, T. 11N, R. 20W, S.B. B. & M.
North Tejon Field, Kern County.

The present condition of the well is as follows:

1. Total depth. 11,420'

2. Complete casing record, including plugs:

20" - 78# Conductor set at ^{32'} 12'.
11-3/4" - 54# J-55 casing cemented at 754'
7" - 26# S-95, N-80, J-55 casing cemented at 11,230', WSO's at 11,210' and 8310' OK. Jet perforated with four 1/2" holes per foot 8318-8322', 8336-8396', 8413-8438', 8446-8456', 8474-8498', 8505-8530' and with two holes per foot 8595-8665', 10255-10280' and 10385-10395'.
5" - 15# J-55 liner landed at 11,418' with top at 11,209. Perforated 11230-11418' with 150 mesh x 2" SS, 8 rows, 6" centers. Notched 11370-11380', 11340-11350', and 11285-11295'.

3. Last produced. 8-7-68 19 18 12
(Date) (Oil, B/D) (Water, B/D) (Gas Mcf/D)

The proposed work is as follows:

Jet perforate two 1/2" holes per foot 11023-11033', 11063-11078', 11132-11140'.

Run tubing and place well on production,

REFERENCE TO FILE OF DATA

Map & Book	US GS	Bond	Card	Forms	
				114	121
		Blanket	-	68-33	-

ALTER

P. O. Box 147, Bakersfield, Calif.

(Address)

ATLANTIC RICHFIELD COMPANY

(Name of Operator)

831-1600

(Telephone No.)

By

District Drilling Supervisor

ADDRESS ONE COPY OF NOTICE TO DIVISION OF OIL AND GAS IN DISTRICT WHERE WELL IS LOCATED

RECORDS RECEIVED

Date Received 1-19-68
Well Summary (Form 100) 2
History (Form 103) 2
Core Record (Form 101) 2
Elec. Log - Lge. Small
Direct. Survey _____
Sidewall Samples _____
Other _____

Notice of Records Due
Form 170 _____

Date Final Records Received _____

ENGINEER'S CHECK LIST

1. Summary, History, &
Core record (dupl.) ✓
2. Electric Log _____
3. Operator's Name ✓
4. Signature ✓
5. Well Designation ✓
6. Location _____
7. Elevation _____
8. Notices ✓
9. "T" Reports _____
10. Casing Record ✓
11. Plugs _____
12. Surface Inspection _____
13. Production _____

RECORDS NOT APPROVED

Reason: _____

RECORDS APPROVED 3/11/68 EMr

RELEASE BOND Blanket

Date Eligible _____

(Use date last needed records were
received.)

MAP & MAP BOOK _____

STATUSDATE

029-08080

Producing - Oil _____
Idle - Oil _____
Abandoned - Oil _____
Drilling - Idle _____
Abandoned - Dry Hole _____
Producing - Gas _____
Idle - Gas _____
Abandoned - Gas _____
Gas - Open to Oil Zone _____
Water Flood Source _____
Water Disposal _____
Water Flood _____
Steam Flood _____
Fire Flood _____
Air Injection _____
Gas Injection _____
CO₂ Injection _____
LPG Injection _____
Observation _____

RECOMPLETED OCT. 27, 1967

CLERICAL CHECK LIST

1. Location change (F-165) _____
2. Elevation change (F-165) _____
3. Form 121 _____
4. Form 159 (Final Letter) _____
5. Form 150b (Release of Bond) _____



DIVISION OIL AND GAS
Atlantic Richfield Company

JAN 19 1968

Page 1 of 2 pages

BAKERSFIELD, CALIFORNIA

COMPLETION REPORT OF Perforate WELL NO. ROC-KCL "G" #23-25
(NEW, DEEPENING, ETC.)

FIELD North Tejon LOC. 1655' due South & 994' due East of the
Northwest corner of Section 25. SEC. 25 T 11 N. R. 20 W. S.B. B & M

ELEV. OF GROUND 856' ALL MEAS. FROM Kelly Bushing WHICH IS 13 FT. ABOVE GROUND

COMMENCED WORK 10-11-67 COMPLETED WORK 10-16-67 DRILLING TOOLS ☐ ROTARY
☐ CABLE

ORIG. T.D. 11,420' PLUG — REDRILL — PLUG —

DEEPENING — PLUG — JUNK None

COMMENCED PRODUCING October 27, 1967 ☐ FLOWING ☐ PUMPING ☒ GAS LIFT

PRODUCTION DATA

DATE	CLEAN OIL BBLs. PER DAY	GRAVITY CLEAN OIL	PER CENT WATER INCL. EMULSION	GAS M. C. F. PER DAY	TUBING PRESSURE	CASING PRESSURE
INITIAL PRODUCTION <u>10-27-67</u>	<u>3</u>	<u>38.1°</u>	<u>98.0%</u>	<u>108</u>	<u>140</u>	<u>840</u>
PROD. AFTER <u>7</u> <u>11-3-67</u> DAYS	<u>5</u>	<u>36.3°</u>	<u>96.0%</u>		<u>160-420</u>	<u>760-875</u>

CASING RECORD

SIZE OF CASING A. P. I.	TOP OF CASING	DEPTH OF SHOE	WEIGHT OF CASING	GRADE OF CASING	NEW OR USED	SEAMLESS OR LAPWELD	SACKS CEMENT	DEPTH OF CEMENTING IF THROUGH PERFORATIONS
<u>20"</u>	<u>18'</u>	<u>32'</u>	<u>78#</u>	<u>Conductor</u>				
<u>11-3/4"</u>	<u>17'</u>	<u>754'</u>	<u>54#</u>	<u>J-55</u>	<u>New</u>	<u>Seamless</u>	<u>625</u>	
<u>7"</u>	<u>16'</u>	<u>11230'</u>	<u>26#</u>	<u>S95, N80 and J-55</u>	<u>New</u>	<u>Seamless</u>	<u>2320</u>	
<u>5"</u>	<u>11209'</u>	<u>11418'</u>	<u>15#</u>	<u>J-55</u>	<u>New</u>	<u>Seamless</u>	<u>Hung</u>	

CEMENTING OR OTHER SHUT OFF RECORD

SIZE OF CASING	DEPTH LANDED	DEPTH CEMENTED	HOLE SIZE	NO. SACKS USED	KIND OF CEMENT	RESULT OF TEST
<u>11-3/4"</u>	<u>754'</u>	<u>754'</u>	<u>17-1/2"</u>	<u>625</u>	<u>Class "A"</u>	<u>1000 psi, 15 minutes, OK.</u>
<u>7"</u>	<u>11230'</u>	<u>11230'</u>	<u>10-5/8"</u>	<u>2320</u>	<u>Class "D"</u>	<u>WSO's at 11210' & 8310' OK by</u> <u>Division of Oil and Gas.</u>

PERFORATION RECORD

SIZE OF CASING	FROM	TO	SIZE OF PERFORATIONS	NUMBER OF ROWS	DISTANCE BETWEEN CENTERS	METHOD
<u>7"</u>	<u>Jet perforated with four 1/2" HPF 8318-8322', 8336-8396', 8413-8438', 8446-8456',</u> <u>8474-8498', 8505-8530'.</u>					
<u>7"</u>	<u>Jet perforated with two 1/2" HPF 8595-8665', 10255-10280', 10385-10395'.</u>					
<u>5"</u>	<u>11230'</u>	<u>11418'</u>	<u>150M x 2" SS</u>	<u>8</u>	<u>6"</u>	<u>Machine</u>
<u>5"</u>	<u>Notched 11370-11380', 11340-11350' and 11285-11295'.</u>					

PRESENT CONDITION OF WELL AS OF:

Atlantic Richfield Company

DATE Jan. 16, 1968

BY R. L. Munn
District Drilling Supervisor

JAN 19 1968

BAKERSFIELD, CALIFORNIA

Page 2 of 2 pages

LOG AND HISTORY

ROC-KCL "G" #23-25

Sec. 25, T. 11 N., R. 20 W., SBB&M

Work done by: Oilwell Service

October 11, 1967

Moved in Oilwell Service production hoist at 9:30 a.m. on 10-11-67. Killed well, pulled tubing. Jet perforated 7" casing 10395-10385', 10280-10255' and 8665-8595' with two 1/2" HPF. Ran 2-7/8" tubing to 9130' with packer at 8192'. Swabbed from 1000', recovered 180 barrels. Swabbed total of 440 barrels fluid, well heading.

October 15, 1967

Swabbed total of 545 barrels, maximum swab depth 5700'. Started gas lifting at 11:00 p.m. 10-15-67. Released Oilwell Service hoist at 10:00 a.m. on 10-16-67.

October 16 through 27, 1967

Cleaned up well. Unloaded well into low system. Pulled tubing and reran with a string of gas lift unloading valves in tubing string. Unloading well into low system.

RESOURCES AGENCY OF CALIFORNIA
DEPARTMENT OF CONSERVATION

DIVISION OF OIL AND GAS

REPORT ON PROPOSED OPERATIONS

467-

No. PB A371

Mr. R. G. Wilfert
P. O. Box 147
Bakersfield, California
Agent for ATLANTIC RICHFIELD COMPANY

Bakersfield Calif.
October 9, 1967

DEAR SIR:

Your proposal to alter casing Well No. (029-08080) "ROC-KCL G" 23-25,
Section 25, T. 11N, R. 20W, S.B. B. & M., North Tejon Field, Kern County,
dated Sept. 22, 1967, received Sept. 25, 1967 has been examined in conjunction with records filed in this office.

[REDACTED]

With reference to your proposal our decision is as follows:

DECISION: THE PROPOSAL IS APPROVED.

jab;PR
Bond - Blanket
cc: KCL Co.
USGS
①T OSP

E. R. MURRAY-AARON, State Oil and Gas Supervisor

By E. R. Murray-Aaron, Deputy

DIVISION OF OIL AND GAS

Notice of Intention to Deepen, Redrill, Plug or Alter Casing in Well
This notice must be given before work begins; one copy only

Bakersfield Calif. Sept. 22, 1967

029-08080

DIVISION OF OIL AND GAS

In compliance with Section 3203, Chapter 93, Statutes of 1939, notice is hereby given that it is our intention to commence the work of ~~deepening, redrilling, plugging or~~ altering casing at Well No. "ROC-KCL" #23-25

(Cross out unnecessary words)

, Sec. 25, T. 11 N., R. 20 W., S.B. B. & M.

North Tejon Field, Kern County.

The present condition of the well is as follows:

1. Total depth. 11,420'

2. Complete casing record, including plugs:

- 20" - 78# conductor set at 32'.
 11-3/4" - 54#, J-55 casing cemented at 754'.
 7" - 26#, S-95, N-80 and J-55 casing cemented at 11,230'. WSO's at 11,210' and 8310' OK. Jet perforated with four 1/2" HPF 8318-8322', 8336-8396', 8413-8438', 8446-8456', 8474-8498', 8505-8530'.
 5" - 15#, J-55 liner landed 11,418', top at 11,209'. Perforated 11230-11418' with 150M x 2" SS, 8 rows, 6" centers. Notched 11370-11380', 11340-11350' and 11285-11295'.

3. Last produced. 9-21-67 16 8 481
 (Date) (Oil, B/D) (Water, B/D) (Gas Mcf/D)

The proposed work is as follows:

1. Jet perforate two 1/2" HPF 8595-8665, 10255-10280' and 10385-10395'.

REFERENCE TO FILE OF DATA

ac

Map & Book	US G S	Bond	Card	Forms	
				114	121
		Blanket	- 67-40 -		

P.O. Box 147, Bakersfield, Calif.

(Address)

831-1600

(Telephone No.)

ATLANTIC RICHFIELD COMPANY

(Name of Operator)

By R. J. M. M. M.

District Drilling Supervisor

ADDRESS ONE COPY OF NOTICE TO DIVISION OF OIL AND GAS IN DISTRICT WHERE WELL IS LOCATED

STATUS

Completed Producing 5-22-62
 Recompleted Producing _____
 Completed Abandoned _____
 Uncompleted Abandoned _____
 Idle _____

RECORDS

Received 8-9-62 Needed

2 Well Summary ✓
2 History ✓
2 Log & Core ✓
1 Lge / 1 Sm Elec. Log(s) Lge Sm ✓
 Direct. Survey _____
 Other _____

Location _____
 Elevation _____
 Release Bond Blanket
 Hold Bond Reason _____
~~Final letter~~ _____
~~1506~~ _____
~~170~~ _____
121 cu _____
~~card~~ _____
cu

Rec'd
8-13-62 ok
Hold for prep. 4-14-62

AUG 14 1962

RICHFIELD OIL CORPORATION

BAKERSFIELD, CALIFORNIA

029-08080

COMPLETION REPORT OF New WELL NO. ROC-KCL "G" 23-25
(NEW, DEEPENING, ETC.)

FIELD North Tejon LOC: 1655 feet due south and 994 feet due east of northwest corner of SEC. 25 T. 11 N. R. 20 W. S.B. B & M

ELEV. OF GROUND 856' ALL MEAS. FROM Kelly Bushing WHICH IS 13 FT. ABOVE GROUND

COMMENCED DRILLING March 30, 1962 COMPLETED DRILLING May 9, 1962 DRILLING TOOLS ☒ ROTARY ☐ CABLE

ORIG. T. D. 11420' PLUG -- REDRILL -- PLUG --

DEEPENING -- PLUG -- JUNK None

COMMENCED PRODUCING May 22, 1962 ☒ FLOWING ☐ PUMPING ☐ GAS LIFT

PRODUCTION DATA

DATE	CLEAN OIL BBLs. PER DAY	GRAVITY CLEAN OIL	PER CENT WATER INCL. EMULSION	GAS M. C. F. PER DAY	TUBING PRESSURE	CASING PRESSURE
INITIAL PRODUCTION <u>5-28-62</u>	<u>103</u>	<u>55.9</u>	<u>8.0</u>	<u>1615</u>	<u>2350</u>	<u>325</u>
PROD. AFTER <u>9</u> <u>6-6-62</u> DAYS	<u>201</u>	<u>56.9</u>	<u>6.5</u>	<u>3015</u>	<u>2300</u>	<u>250</u>

CASING RECORD

SIZE OF CASING A.P.I.	TOP OF CASING	DEPTH OF SHOE	WEIGHT OF CASING	GRADE OF CASING	NEW OR USED	SEAMLESS OR LAPWELD	SACKS CEMENT	DEPTH OF CEMENTING IF THROUGH PERFORATIONS
<u>20"</u>	<u>18'</u>	<u>32'</u>	<u>78#</u>	<u>conductor</u>				
<u>11-3/4"</u>	<u>17'</u>	<u>754'</u>	<u>54#</u>	<u>J-55</u>	<u>new</u>	<u>seamless</u>	<u>625*</u>	
<u>7"</u>	<u>16'</u>	<u>11230'</u>	<u>26#</u>	<u>S-95, N-80</u> <u>J-55</u>	<u>new</u>	<u>seamless</u>	<u>2320*</u>	
<u>5"</u>	<u>11209'</u>	<u>11418'</u>	<u>15#</u>	<u>J-55</u>	<u>new</u>	<u>seamless</u>	<u>hung</u>	

*See history

CEMENTING OR OTHER SHUT OFF RECORD

SIZE OF CASING	DEPTH LANDED	DEPTH CEMENTED	HOLE SIZE	NO. SACKS USED	KIND OF CEMENT	RESULT OF TEST
<u>11-3/4"</u>	<u>754'</u>	<u>754'</u>	<u>17-1/2"</u>	<u>625*</u>	<u>class "A"</u>	<u>1000 psi, 15 minutes, O.K.</u>
<u>7"</u>	<u>11230'</u>	<u>11230'</u>	<u>10-5/8"</u>	<u>2320*</u>	<u>class "D"</u>	<u>W.S.O.'s at 11210 and 8310',</u> <u>approved by Division of Oil</u> <u>and Gas.</u>

PERFORATION RECORD

SIZE OF CASING	FROM	TO	SIZE OF PERFORATIONS	NUMBER OF ROWS	DISTANCE BETWEEN CENTERS	METHOD
<u>7"</u>	<u>8318</u>	<u>8322'</u>	<u>Four 1/2" holes per foot</u>			<u>jet</u>
<u>7"</u>	<u>8336</u>	<u>8396'</u>	<u>Four 1/2" holes per foot</u>			<u>jet</u>
<u>7"</u>	<u>8413</u>	<u>8438'</u>	<u>Four 1/2" holes per foot</u>			<u>jet</u>
<u>7"</u>	<u>8446</u>	<u>8456'</u>	<u>Four 1/2" holes per foot</u>			<u>jet</u>
<u>7"</u>	<u>8474</u>	<u>8498'</u>	<u>Four 1/2" holes per foot</u>			<u>jet</u>
<u>7"</u>	<u>8505</u>	<u>8530'</u>	<u>Four 1/2" holes per foot</u>			<u>jet</u>
<u>5"</u>	<u>11230</u>	<u>11418'</u>	<u>150 mesh x 2" S.S.</u>	<u>8</u>	<u>6"</u>	<u>machine</u>
<u>5"</u>	<u>Notched</u>	<u>See Page 4 for details.</u>				

PRESENT CONDITION OF WELL AS OF:

DATE June 26, 1962

RICHFIELD OIL CORPORATION

BY J. R. Shea
District Development Engineer

AUG 14 1962

Page 2

LOG AND HISTORY

ROC-KCL "G" 23-25

Section 25, T. 11 N., R. 20 W., S.B.B.&M.

Drilled by: Richfield Oil Corporation, Rig 8

BAKERSFIELD, CALIFORNIA

1029-08080

March 30, 1962

Spudded in at 5:00 a.m. on March 30, 1962 and drilled 17-1/2" 0-97'. Drilled 12-1/4" hole 97-760'. Opened 12-1/4" hole to 17-1/2" 97-758'.

0' - 760' Sand and gravel

March 31, 1962

11-3/4" casing cemented at 754': Ran 18 joints, 738' net, of 11-3/4" 54# J-55 seamless 8-round thread ST&C casing and cemented at 754' with 475 sacks of class "A" cement premixed with 19 sacks of gel followed by 150 sacks neat cement. First 200 cubic feet mix and 150 sacks neat treated with 2% calcium chloride. Cement in place at 11:25 a.m. on March 31, 1962. Bumped plugs and had good cement returns to surface.

Landed casing. Installed blowout prevention equipment and tested C.S.O. with 1000 psi for 15 minutes, O.K.

April 1, 1962

Tested pipe rams and hydril with 1000 psi for 30 minutes each, O.K. Drilled out medium hard cement 672-757', cleaned out to bottom and drilled 10-5/8" hole 760-11172'. Drilled 6-1/8" hole 11172-11207'. Emulsified drilling fluid while drilling at 5504'.

760' - 1582' Sand and gravel
1582' - 4307' Sand and clay
4307' - 5172' Shale and sand
5172' - 9702' Shale
9702' - 9937' Sand and shale
9937' - 11207' Shale

May 2, 1962

Ran induction electric survey log and recorded from 11208', drilled depth 11207'. Ran micro-caliper log and recorded intervals 11150-10770, 10450-10200, and 9400-8100'. Opened 6-1/8" hole to 10-5/8" 11172-11207' and drilled 10-5/8" hole 11207-11232'.

11207' - 11232' Sand and shale

May 3, 1962

7" casing cemented at 11230': Ran 269 joints, 11214' net, of 7" 26# casing as follows:

Bottom	19 joints	882.06'	S-95	ST&C
Next	1 joint	41.89'	N-80	Cross-over
Next	78 joints	3206.23'	N-80	LT&C
Next	130 joints	5467.17'	J-55	LT&C
Top	41 joints	1616.65'	N-80	LT&C

Cemented at 11230' K.B. with 1620 sacks class "D" cement premixed with 97 sacks gel, followed by 550 sacks class "D" cement premixed with 550 cubic feet perlite and 22 sacks gel, followed by 150 sacks neat cement. Mixing time 45 minutes. Displaced with 2430 cubic feet mud in 35 minutes. Cement in place at 2:15 p.m., May 3, 1962. Used two rubber plugs bolted together. Bumped plugs with 3000 psi; no returns to surface. Used three power wagons. Worked pipe 11230-11222' for 15 minutes before cementing and until 3000 cubic feet cement around shoe.

Landed casing. Installed blowout prevention equipment. Changed pipe rams to 3-1/2". Tested casing head pack-off with 3000 psi, O.K. Tested C.S.O. with 1000 psi for 30 minutes, O.K.

LOG AND HISTORY

ROC-KCL "G" 23-25

Section 25, T. 11 N., R. 20 W., S.B.B.&M.

Drilled by: Richfield Oil Corporation, Rig 8

AUG 14 1962

BAKERSFIELD, CALIFORNIA

May 3, 1962 - continued

Tested pipe rams and hydril with 1000 psi for 30 minutes each, O.K. Drilled out cement and shoe 11132-11230 and drilled 6-1/8" hole 11232-11323'. (Drilled 91' out of shoe due to drill pipe measurement error.)

11232' - 11323' Shale

May 6, 1962

Straddle-test W.S.O. on 7" casing at 11210', O.K.: 1500' mud cushion, 1/2" bean. Set packers at 11187' and 11220' with tail to 11236'. Opened tester at 8:10 a.m.; had no blow at any time during one-hour test. Had no rise. Test witnessed and approved by Division of Oil and Gas.

Cleaned out 11303-11323' and drilled 6-1/8" hole 11323-11324'. Displaced oil emulsion mud with oil base mud. Diamond cored 6" hole 11324-11420', total depth reached May 9, 1962.

11323' - 11324' Shale

11324' - 11382' Core #1 - Recovered 58'

- 1' Oil sandstone - gray with spotty light brown stain, very fine grained, silty, hard, difficultly friable, spotty yellow fluorescence, very light straw cut, cut fluoresces.
- 1' Sandstone shell - hard, well cemented. No cut, stain, odor or fluorescence.
- 2' Siltstone - gray, hard. No cut, stain, odor or fluorescence.
- 3' Oil sandstone - as above 1'.
- 6' Oil sandstone - fine grained to conglomeritic, spotty light brown stain, abundant pebbles, hard, difficultly friable, spotty yellow fluorescence, dark amber cut, cut fluoresces.
- 29' Oil sandstone - as above 1'.
- 5' Oil sandstone - as above 6'.
- 11' Sandstone - light gray, very fine grained, hard, difficultly friable. No cut, stain, odor or fluorescence.

11382' - 11396' Core #2 - Recovered 8'

- 4' Sandstone - gray, fine grained, silty, firm, difficultly friable, no cut, stain, odor or fluorescence.
- 1/2' Sandstone shell - gray, hard, massive, no cut, stain, odor or fluorescence.
- 3-1/2' Sandstone - as above 4'. Formation dips less than 5°; core breaks at approximate 50° dips.

11396' - 11420' Core #3 - Recovered 24'

- 24' Sand - light to medium gray, fine grained, hard, locally silty, massive, tight, bottom 9' badly broken up, 65-70° fault slick at 11404, spotty staining and very weak cut in bottom 1', balance of core no cut, stain, odor or fluorescence.

AUG 14 1962

Page 4

LOG AND HISTORY
ROC-KCL "G" 23-25

Section 25, T. 11 N., R. 20 W., S.B.B.&M.

Drilled by: Richfield Oil Corporation, Rig 8

BAKERSFIELD, CALIFORNIA

1029-08080

May 9, 1962

Ran induction log and recorded from 11418', drilled depth 11420'. Ran gamma ray log and recorded intervals 11420-11000, 10450-10200 and 8750-8200'.

May 10, 1962

Drill-stem test 11230-11420' (Eocene). 1050 psi nitrogen, 120' air cushion, 1/2" bean, 5-hour-23-minute test, 49-minute initial shut-in. Set 7" hookwall packer at 11157 with tail to 11392'. Gas to surface in 1 hour 1 minute with medium strong blow. Gas rate 25 minutes after gas surfaced 40 Mcf/d. Light blow 40 minutes after gas surfaced and for balance of test. Recovered 1750' net rise including 1350+ gassy oily Black Magic and 400' gassy muddy crude oil (25.5° - 26.9°). Charts indicated tools operated properly.

Opened 6" hole to 6-1/8" 11324-11420' and opened 6-1/8" hole to 7-5/8" 11232-11270'.

May 12, 1962

5" casing hung as liner at 11418': Ran 209.20' of 5" 15# J-55 seamless casing and hung as liner at 11418' with top of plain liner hanger at 11209'. Liner perforated 11230-11418' with 150 mesh x 2" S.S., 8 rows, 6" centers. Displaced oil base mud with salt water.

May 13, 1962

Notched 5" liner and formation at 11370-11380, 11340-11350 and 11285-11295': With two-stage two-jet Abrasijet tool cut vertical notches in 5" liner and formation at 11370-11380, 11340-11350 and 11285-11295' with 12,665 lbs. sand and 300 barrels salt water per notch.

Fractured formation 11230-11420': Ran in with 7" cementing packer on 3-1/2" drill pipe and set tool at 11155'. Tested drill pipe lines with 8000 psi and tested back-up lines with 3000 psi. Pumped in 42 barrels untreated salt water at 14-1/2 barrels per minute for initial breakdown at 7900 psi on drill pipe with 3000 psi back-up pressure. Fractured well with 4000 lbs. 10-20 sand, 1050 lbs. 12/20 walnut hulls, 1000 lbs. 8/12 aluminum pellets with 480 barrels salt water treated with fluid loss and friction reducing agents. Pumped in 12 barrels super-saturated salt plug, followed by 147 barrels of treated water when frac job screened out. Pumping rate 22 barrels per minute at 6900 psi, it was hoped that the salt would plug the lowest notch and then break down the next notch, etc.

Tested drill pipe with salt water and replaced 147 singles that had leaking tool joints due to the frac job.

Ran in to 11200 and backscuttled. Displaced salt water with 80# oil base mud.

May 18, 1962

Cleaned out fill 11202-11209 and cleaned out liner 11209-11417'. Straddle W.S.O. at 8310', O.K. 1000' mud cushion, 1/2" bean, 1-hour test. Shot four 1/2" holes at 8310'. Set packers at 8295 and 8327'. Had weak blow throughout test. Recovered 45' net rise of gassy oil base mud. Charts indicated tools operated properly. W.S.O. approved by Division of Oil and Gas.

Jet perforated four 1/2" holes per foot 8530-8505, 8498-8474, 8456-8446, 8438-8413, 8396-8336, 8322-8318 with 19 gram super dynajets in 5" carriers. Backscuttled and laid down drill pipe.

May 21, 1962

Ran and hung 2-1/2" and 2" tubing to 11391' with 7" packers at 11175 and 8218'. Tore out blowout prevention equipment and displaced oil base mud with crude oil. Set packers with 3400 psi. Turned to tank farm at 2:30 p.m., May 22, 1962. Rig and crew released at 4:00 a.m., May 23, 1962.

029-08080

SPUD DATE 3/30 19 62
COMPLETED 5/23 19 62
RECOMPLETED _____ 19 _____
RECONDITIONED _____ 19 _____

TBG. SIZE (S) 2 IN. 2 $\frac{1}{2}$ IN.
TBG. DEPTH (S) 11392 FT. _____ FT.
PACKER (S) @ 8218 FT. 11176 FT.

IF A SERVICE WELL PLEASE CHECK:
WATER INJECTION_____ GAS INJECTION_____

GEOLOGIC MARKERS

Basalt	7900	FT.
Z-1R	8338	FT.
Z-1	8410	FT.
Z-3	8670	FT.
Z-4	8920	FT.
Z-5	9210	FT.
Z-6	10250	FT.
R-2	11020	FT.
Eocene	11235	FT.
		FT.
er Zone		FT.
		FT.
er Zone		FT.

PERFORATIONS	—
(INCLUDE	—
PERF'D	—
INTERVALS	—
FROM TOP	—
TO BOTTOM)	—
	—
	—
	—
	—

PERFORATIONS	8318	8322	
(INCLUDE	8336	8396	)
PERFID	8413	8438	)
INTERVALS	8446	8456	) Up
FROM TOP	8474	8498	)
TO BOTTOM)	8505	8530	)
	11230	11418	- Lo

DIVISION OF PUBLIC AFFAIRS
RECEIVED
JUL - 1 1952
FAKERSFIELD, CALIFORNIA

DATE	OIL		WATER		BEAN /64	PRESSURE		GAS		METHOD*
	NET B/D	GRAVITY	B/D	% CUT		TBG. PSIG	CSG. PSIG	MCF	GOR	
5/23/62	107	55.0		13.0	12	2250	Pkr.			F
5/25/62	103	57.6		10.4	12	2250	Pkr.	1746		
5/28/62	109	56.4		9.1	12	2375	Pkr.	1616		
5/29/62	103	55.9		8.0	12	2350	Pkr.	1615		
5/31/62	102	55.1		8.1	12	2300	Pkr.	1530		

MEMO BY: _____
EFFECT. DEPTH. 8530
SCH. PROD. _____
OR INITIAL PROD. 10.0

DISTRIBUTION

STATE OF CALIFORNIA
DEPARTMENT OF CONSERVATION

DIVISION OF OIL AND GAS

029-0808

Report on Test of Water Shut-off

(FORMATION TESTER)

No. T B 462-339

Mr. Joseph P. Shea

P.O. Box 147

Bakersfield, California

Bakersfield, Calif.

May 10, 1962

Agent for RICHFIELD OIL CORP.

DEAR SIR:

Your well No. "ROC-KCL G" 23-25, Sec. 25, T. 11N, R. 20W, SB B & M.
North Tejon Field, in Kern County, was tested for water shut-off
on May 6, 1962. Mr. J.A. Barnes, designated by the supervisor was present
from 11:05 AM to 11:50 AM as prescribed by law; there were also present W. Congdon, Drilling
Foreman and R. Knowles, Driller.

Shut-off data: 7 in. 26 lb. casing was cemented at 11230 ft.
on May 3, 1962 in 10-5/8 in. hole with 1620 cu. ft. sacks of cement
& 97 sacks of gel followed by 550 sacks of cement and 550 cu. ft. of sealite mixed with 22
sacks of gel, followed by 150 sacks of neat cement calculated to fill behind casing to 730 ft. below surface.
Casing record of well: 11-3/4" cem. 754'; 7" cem. 11230, four holes 11210 WSO

Present depth 11323 ft. cmt. bridge --- ft. to --- ft. Cleaned out hole 11157 ft. to 11323 ft. for test.
A Johnston tester was run into the hole on 3-1/2 in. drill pipe tubing,
with 1500 ft. of water-mud cushion, and packers set at 11187 & 11220 ft. with tailpiece to 11236 ft.
Tester valve, with 1/2 in. bean, was open for 1 hr. and --- min. During this interval there was
no blow

Mr. Congdon reported:


1. A 10-5/8" hole was drilled from 758' to 11230' and a 6-1/8" hole to 11323'.
2. The 7" casing was gun perforated with four, 1/2" holes at 11210' for a test of water shut-off.

The Engineer noted the following:

1. When the drill pipe was removed no net rise of fluid was found above the tester.
2. The pressure recorder charts indicated that the tester functioned properly.

THE 7" SHUT-OFF AT 11210' IS APPROVED.

JAB/bp

cc - J B Hundley, Jr.
Kern County Land Co.E. R. MURRAY-AARON
State Oil and Gas SupervisorBy  Deputy

STATE OF CALIFORNIA
DEPARTMENT OF CONSERVATION

DIVISION OF OIL AND GAS

029-08080

Report on Test of Water Shut-off

(FORMATION TESTER)

No. TB 462-400

Mr. Joseph P. Shea

P.O. Box 147

Bakersfield, California

Bakersfield,

Calif.

June 1, 1962

Agent for RICHFIELD OIL CORP.

DEAR SIR:

Your well No. "ROC-KCL G" 23-25, Sec. 25, T. 11N, R. 20W, SB B & M.
North Tejon Field, in Kern County, was tested for water shut-off
on May 19, 1962. Mr. J. R. Weddle, designated by the supervisor was present
from 12:30 AM to 2:00 AM as prescribed by law; there were also present W. Congdon, Drilling Foreman
and C. Keese, Driller

Shut-off data: 7 in. 26 lb. casing was cemented at 11,230 ft.
on May 3, 1962 in 10-5/8 in. hole with 1620 sacks of cement
plus 97 sacks gel, followed by 550 sacks cement premixed with 550 cu. ft. sealite plus 22
sacks gel and followed by 150 sacks cement calculated to fill behind casing to 730 ft. below surface.
Casing record of well: 11-3/4" cem. 754'; 7" cem. 11,230', four holes 11,210' and 8,310' WSO
5" ld. 11,418'-11,209', perf. 11,418-11,230'

Present depth 11,418 ft. cmt. bridge --- ft. to --- ft. Cleaned out cmt. --- ft. to --- ft. for test.
A Johnston tester was run into the hole on 3-1/2 in. drill pipe tubing,
with 1,000 ft. of water-mud cushion, and packer set at 8295-8327 ft. with tailpiece to 8342 ft.
Tester valve, with 1/2 in. bean, was open for 1 hr. and --- min. During this interval there was a
light blow throughout the test.

Mr. Congdon reported:

1. A 5" liner was landed at 11,418'-11,209', perf. 11,418-11,230'.
2. The 7" casing was gun perforated with four, 1/2" holes at 8310' for a test of water shut-off.

The Engineer noted the following:

1. When the drill pipe was removed 45' (net rise) of normal drilling fluid was found above the tester.
2. The pressure recorder charts indicated that the tester functioned properly.

THE 7" SHUT-OFF AT 8310' IS APPROVED.

JRW/bp

cc - J B Hundley, Jr.

Kern County Land Co.

E. R. MURRAY-AARON
State Oil and Gas Supervisor

By

Deputy

STATE OF CALIFORNIA
DEPARTMENT OF CONSERVATION

DIVISION OF OIL AND GAS

Special Report on Operations Witnessed

029-08080

No. T B 462-241

Mr. Joseph P. Shea
Box 147
Bakersfield, California
Agent for RICHFIELD OIL CORP.

Bakersfield, Calif.
April 17, 1962

DEAR SIR:

Operations at well No. "ROC-KCL G" 23-25, Sec. 25, T. 11N, R. 20W, SB B & M.
North Tejon Field, in Kern County, were witnessed
on April 13, 1962. Mr. J.A. Barnes, representative of the supervisor was present
from 12:40 PM to 1:05 PM. There were also present C. Keesee, Drilling Foreman
and C. Spellman, Derrickman
Present condition of well: 11-3/4" cem. 754'; T.D. 7370' (Drilling)

The operations were performed for the purpose of inspecting the blowout prevention equipment and installation

Mr. ---- reported:


THE BLOWOUT PREVENTION EQUIPMENT AND INSTALLATION ARE APPROVED.

JAB/bp

cc - J B Hundley, Jr.
Kern County Land Co.

E. R. MURRAY-AARON
State Oil and Gas Supervisor

By



Deputy

1029-08080

Company RICHFIELD OIL CORPWell No. "ROC-KCL G" 23-25

The Inspector was present at the well from 12:40pm to 1:00pm on 9/13 1962 and noted that the well was equipped with the following blowout prevention equipment.

✓ A Shaffer double control gate for closing in the well with the drill pipe out of the hole, and for closing around the 9 1/2" drill pipe.

-- A _____ for closing in the well with the drill pipe out of the hole.

✓ A B K HYDRIL for closing around the 4 1/2" drill pipe.

✓ The controls for the above equipment were located outside the derrick.

✓ A 2" mud fill-up line with a 2" high pressure VALVE into the 11 3/4" casing below the above equipment.

✓ A high pressure STOPCOCK -- on the Kelly/goose-neck/~~stand~~ pipe.

Mr. C. KEESEE reported: C. SPELLMAN, DRILLMAN

✓ A 17 1/2" hole was drilled from the surface to 758' and a 10 7/8" to PRESENT DEPTH.

✓ On 3/31 1962, 11 3/4" 54 lb. casing was cemented at 754' with 475 sacks of cement. + 195 KIL FOLLOWED BY 150 SK NEAR CEMENT.

✓ Cement returned ~~did not return~~ to the surface.

-- An additional _____ sacks of cement was placed around the _____" casing from the surface.

✓ The PIPE RAMS, COMPLETE SHUT-OFF RAMS and the HYDRIL WERE each tested under 1000 lb for _____ min., _____ lb for _____ min., and _____ lb for _____ min. respectively.

✓ A 10 7/8" hole was being drilled ahead at 7370'.

THE BLOWOUT PREVENTION EQUIPMENT AND INSTALLATION ARE APPROVED.

STATE OF CALIFORNIA
DEPARTMENT OF CONSERVATION

DIVISION OF OIL AND GAS

029-08080

REPORT ON PROPOSED OPERATIONS No. P.B. 462-193

Mr. Joseph P. Shea
P O Box 147
Bakersfield California
Agent for RICHFIELD OIL CORPORATION

Bakersfield Calif.
March 30 1962

DEAR SIR:

Your proposal to drill Well No. "ROC-KCL G" 23-25, Section 25, T. 11N, R. 20W, SB B. & M., North Tejon Field, Kern County, dated Mar. 27 1962, received Mar. 28 1962, has been examined in conjunction with records filed in this office. Present conditions as shown by the records and the proposal are as follows:

THE NOTICE STATES:

"Legal description of mineral-right lease, consisting of 320+ acres, is as follows:

That portion of the "G" lease in Sec. 25 is the N $\frac{1}{2}$ of the section excluding the E $\frac{1}{2}$ NE $\frac{1}{4}$ of Sec. 25.

Do mineral and surface leases coincide? Yes.

Location of well: 1655' due S. and 994' due E. from the NW corner of Sec. 25.

Elevation of ground above sea level 856'.

All depth measurements taken from top of KB which is 13' above ground."

PROPOSAL:

"

PROPOSED CASING PROGRAM

Size of casing

inches API	Weight	Grade & Type	Top	Bottom	Cementing depths
20"	78#	conductor	18'	32'	
11 3/4"	54#	J-55	17'	750'	750'
		J-55, N-80			
7"	26#	S-95	16'	11220'	11220'
5"	15#	J-55	11200'	11420'	Hung

Intended zones of completion: Z₁ & Z_{1R}, Eocene 8310-8620 & 11220-11420'.

Name

Depth, top & bottom

Estimated total depth 11420'.

It is understood that if changes in this plan become necessary we are to notify you immediately."

DECISION: THE PROPOSAL IS APPROVED PROVIDED THAT:

1. Fluid consistent with good drilling practice shall be used, and the column of fluid maintained to the surface at all times particularly while pulling the drill pipe.
2. Sufficient cement shall be pumped back of the 11 3/4" casing to fill to the surface.
3. Adequate blowout prevention equipment shall be installed and maintained in operating condition at all times.
4. Sufficient cement shall be used to fill back of the 7" casing to at least 100' above the base of the fresh water, or the casing shall be cemented through ports at the base of the fresh water.
5. THIS DIVISION SHALL BE NOTIFIED:
 - a. TO INSPECT the blowout prevention equipment prior to drilling below a depth of 2000'.
 - b. TO WITNESS a test of the 7" water shutoff.

JFM: CW

CC J B Hundley, Jr.

Kern County Land Co.

Blanket bond

E. R. MURRAY-AARON, State Oil and Gas Supervisor

By: *[Signature]*, Deputy

DIVISION OF OIL AND GAS
Notice of Intention to Drill New Well
This notice and surety bond must be filed before drilling beginsMAR 28 1962
29-08080
BAKERSFIELD, CALIFORNIA

Bakersfield, Calif. March 27, 1962

DIVISION OF OIL AND GAS

029-08080

In compliance with Section 3203, Division III, Article 4, Public Resources Code, notice is hereby given that it is our intention to commence drilling well No. "ROC-KCL ⁴/₈" 23-25, Sec. 25, T. 11 N.,R. 20 W., S.B. B. & M., North Tejon - ~~South Area~~ Field, Kern County.

Legal description of mineral-right lease, consisting of 320+ acres, is as follows: That portion of the

(Attach map or plat to scale)

"G" lease in Section 25 is the north half of the section excluding the east half

of the northeast quarter of Section 25.

Do mineral and surface leases coincide? Yes ☒ No ☐ If answer is no, attach legal description of both surface and mineral leases, and map or plat to scale.Location of Well: 1655 feet due south ~~property~~ ~~along section line~~ and 994 feet due east ~~property~~
(Direction) (Direction)

at right angles to said line from the northwest corner of section 25

Elevation of ground above sea level 856 feet datum.

All depth measurements taken from top of Kelly bushing which is 13 feet above ground.
(Derrick Floor, Rotary Table or Kelly Bushing)

869KB

PROPOSED CASING PROGRAM

SIZE OF CASING INCHES A.P.I.	WEIGHT	GRADE AND TYPE	TOP	BOTTOM	CEMENTING DEPTHS
20"	78#	conductor	18'	32'	
11-3/4"	54#	J-55	17'	750'	750'
7"	26#	J-55, N-80			
		S-95	16'	11220'	11220'
5"	15#	J-55	11200'	11420'	Hung

Intended zone(s) of completion: Z₁ & Z_{1R}, Eocene 8310-8620 & 11220-11420' Estimated total depth 11420'
(Name) (Depth, top and bottom)

REFERENCE TO FILE OF DATA

Map & Book	USGS	Bond	Card	Forms
479 055 3-29-62	no	Blanket	✓	114 121
It is understood that if changes in this plan become necessary we are to notify you immediately.				
1965				

Address P. O. Box 147
Bakersfield, California

Telephone Number Temple 1-1600

RICHFIELD OIL CORPORATION

(Name of Operator)

By J. P. Shea
District Development Engineer

Type of Organization Corporation

(Corporation, Partnership, Individual, etc.)