

RESOURCES AGENCY OF CALIFORNIA
DEPARTMENT OF CONSERVATION
DIVISION OF OIL, GAS, AND
GEOTHERMAL RESOURCES

REPORT OF PROPERTY AND WELL TRANSFER

DATE: June 27, 2006

FORMER OWNER/OPERATOR: Vintage Petroleum, LLC (V1360)

NEW OWNER/OPERATOR: Vintage Production California LLC (V1370)
ADDRESS: 4550 California Ave. 4th Floor
Bakersfield, CA 93309

FIELD OR COUNTY: ALL FIELDS - Kern County

SECTION - TOWNSHIP - RANGE: various

PROPERTY DESCRIPTION:

LOCATION:

LIST OF WELLS: See New Operator File for list of wells

REPORTED BY: Vintage Production California LLC (V1370)
CONFIRMED BY: Vintage Petroleum, LLC (V1360)
NEW OPERATOR STATUS: Active
FORMER OPERATOR STATUS: Inactive

cc: Vintage Production California LLC (V1370)
Vintage Petroleum, LLC (V1360)
CONSERVATION COMMITTEE
WELL STATS
KERN COUNTY ASSESSOR


Randy Adams
DEPUTY SUPERVISOR

6/27/2006
TRANSFER APPROVED DATE

121 _____
ADDRESS CARD _____
EDP _____
ABD. ROUTE SLIP _____

WELL FILE _____
COMP./121 _____
MAP _____
ARCHIVE FILE _____

RA/JJ/naj
OGD156

RESOURCES AGENCY OF CALIFORNIA
DEPARTMENT OF CONSERVATION
DIVISION OF OIL, GAS, AND
GEOTHERMAL RESOURCES

REPORT OF PROPERTY AND WELL TRANSFER

DATE: March 28, 2006

FORMER OWNER/OPERATOR: Vintage Petroleum, Inc. (V1350)

NEW OWNER/OPERATOR: Vintage Petroleum LLC (V1360)

ADDRESS: P.O. Box 1002
Tupman, CA 93276-1002

FIELD OR COUNTY: Various - Kern County

SECTION - TOWNSHIP - RANGE: various - various/various

PROPERTY DESCRIPTION

LOCATION:

LIST OF WELLS: All wells.

RETAIN SPOT LOC: None.

REPORTED BY: Vintage Petroleum LLC (V1360)

CONFIRMED BY: Vintage Petroleum, Inc. (V1350)

NEW OPERATOR STATUS: Active

FORMER OPERATOR STATUS: Inactive

cc: Vintage Petroleum, Inc. (V1350)

Vintage Petroleum LLC (V1360)

CONSERVATION COMMITTEE

WELL STATS

KERN COUNTY ASSESSOR

Randy Adams
Randy Adams
DEPUTY SUPERVISOR

3/30/2006

TRANSFER APPROVED DATE

121

ADDRESS CARD

EDP

ABD. ROUTE SLIP

WELL FILE

COMP./121

MAP

ARCHIVE FILE

RA/JJ/js

OGD156

8

Intent & Type	ABD./	23					
"P" Report No.	P495-	2176					
Supp. No.							
Supp. No.							
Proposed Pool							
Completed Pool							
Status & Date							
	Checked	Hold	Checked	Hold	Checked	Hold	Checked
Notice							
History							
Summary/Signature							
E-Log							
Density/Neutron							
SWS							
Core							
Mud Log							
CBL							
Directional Survey							
"T" Report							
Environmental							
Location							Map Change
Elevation w/Datum							Lease Line
Map Letter							
Drill Card							
Initial Production							
6 Mo. Production							
Hold (Date & Init.)							
Records Approved							
EDP Clerk							
Confidential Clerk							
Form 121/Comp. 121							
Bond No. Date							
Bond Release Date							
Form 150 (Release)							
Remarks:							
Final Letter Approval:				Form 159 Final Letter:			

RESOURCES AGENCY OF CALIFORNIA
DEPARTMENT OF CONSERVATION
DIVISION OF OIL, GAS, AND GEOTHERMAL RESOURCES

REPORT OF CORRECTION OR CANCELLATION

Bakersfield, California
July 21, 1997

Mr. Joey A. Barulich
Vintage Petroleum, Inc.
6527 Dominion Road
Santa Maria, CA 93454

In accordance with Well Status Inquiry dated 06/17/96 and received 07/01/96 the following changes pertaining to your well "BW-T" 382-19, (029-20494), North Tejon field, Kern County, Sec. 19, T. 11N, R. 19W, SB B & M, are being made in our records:

Your notice to abandon dated 05/04/95 and our report No.P495-2176, issued in answer thereto, are hereby cancelled inasmuch as the work will not be done. If you have an individual bond on file covering this notice, it will be returned. No request for such return is necessary.

William F. Guerard, Jr.
State Oil & Gas Supervisor

72073 pp
Hal Bopp, Deputy Supervisor

DC/jb

cc: Co. Tulsa, OK

OG165

THE RESOURCES AGENCY OF CALIFORNIA
DEPARTMENT OF CONSERVATION
DIVISION OF OIL, GAS, AND GEOTHERMAL RESOURCES
4800 STOCKDALE HIGHWAY, SUITE 417
BAKERSFIELD, CA 93309-2694

WELL STATUS INQUIRY

June 17, 1996

Mr. Joey A. Barulich
Vintage Petroleum, Inc.
6527 Dominion Road
Santa Maria, CA 93454

RECEIVED

JUL - 1 1996

In a notice dated 5/04/95, you propose to abandon well:
"BW-T" 382-19 (029-20494), Sec. 19, T.11N., R.19W., SB B. & M.,
North Tejon Field, Kern County.

DIVISION OF OIL & GAS
BAKERSFIELD

Please indicate below conditions or intentions regarding this proposed work and return the completed form to this office within 10 days.

William F. Guerard, Jr.
State Oil and Gas Supervisor

By: Nedra Jenner-Kirkpatrick
Nedra Jenner-Kirkpatrick
Technician

☐ PROPOSED WORK HAS BEEN DONE. If you check this space, please file the required well records on this work in duplicate within 60 days after work was completed.*

☐ PROPOSED WORK IS IN PROGRESS AND SHOULD BE COMPLETED ABOUT _____ 19____.

☐ PROPOSED WORK HAS NOT BEEN DONE, BUT WE STILL INTEND TO DO THE WORK.**

☐ SUPPLEMENTAL NOTICE (Form OG123) ATTACHED.

☐ Please extend this notice for 1 year.

☒ WE DO NOT INTEND TO DO THIS WORK. Please cancel our notice to abandon
BW-T 382-19 (029-20494) dated May 4 1995.

☒ OTHER: This well is an active producer, producing economic quantities of oil and gas.

Signature

Phillip Stevens

Name and Title

PHILLIP STEVENS - DISTRICT ENGINEER

NOTE: *Division 3 of the Public Resources Code states in part:

Section 3215, ...Well records shall be filed 60 days after completion or suspension of proposed work.

**Section 3203, ...If operations have not commenced within one year of receipt of the notice, the notice will be considered canceled. (To prevent cancellation, file a Supplementary Notice with the division - NO EXTENSION BEYOND TWO YEARS FROM ORIGINAL NOTICE DATE.)

cc: VINTAGE PETROLEUM, INC. 4200 One Williams Center, Tulsa, OK 74172

DEPARTMENT OF CONSERVATION
DIVISION OF OIL, GAS, AND GEOTHERMAL RESOURCES
800 STOCKDALE HIGHWAY, SUITE 410
BAKERSFIELD, CA 93309-2694

WELL STATUS INQUIRY

June 17, 1996

Mr. Joey A. Barulich
Vintage Petroleum, Inc.
6527 Dominion Road
Santa Maria, CA 93454

RECEIVED

JUN 27 1996

DIVISION OF OIL
BAKERSFIELD

In a notice dated 5/04/95, you propose to abandon well:
"BW-T" 382-19 (029-20494), Sec. 19, T.11N., R.19W., SB B. & M.,
North Tejon Field, Kern County.

Please indicate below conditions or intentions regarding this proposed work and return
the completed form to this office within 10 days.

William F. Guerard, Jr.
State Oil and Gas Supervisor

By: Nedra Jenner-Kirkpatrick
Nedra Jenner-Kirkpatrick
Technician

☐ PROPOSED WORK HAS BEEN DONE. If you check this space, please file the required
well records on this work in duplicate within 60 days after work was completed.*

☐ PROPOSED WORK IS IN PROGRESS AND SHOULD BE COMPLETED ABOUT _____ 19__.

☐ PROPOSED WORK HAS NOT BEEN DONE, BUT WE STILL INTEND TO DO THE WORK.**

☐ SUPPLEMENTAL NOTICE (Form OG123) ATTACHED.
☐ Please extend this notice for 1 year.

☒ WE DO NOT INTEND TO DO THIS WORK. Please cancel our notice to abandon
BW-T 382-19 (029-20494) dated May 4 1995.

☒ OTHER: This well is an active producer, producing economic quantities of oil and gas.

Signature

Phillip Stevens

Name and Title

PHILLIP STEVENS - District Engineer

NOTE: *Division 3 of the Public Resources Code states in part:

Section 3215, ... Well records shall be filed 60 days after completion or suspen-
sion of proposed work.

**Section 3203, ... If operations have not commenced within one year of receipt of
the notice, the notice will be considered canceled. (To prevent cancelation, file
a Supplementary Notice with the division - NO EXTENSION BEYOND TWO YEARS FROM
ORIGINAL NOTICE DATE.)

cc: VINTAGE PETROLEUM, INC. 4200 One Williams Center, Tulsa, OK 74172

RESOURCES AGENCY OF CALIFORNIA
DEPARTMENT OF CONSERVATION
DIVISION OF OIL, GAS &
GEOTHERMAL RESOURCES

No. P495-2176

PERMIT TO CONDUCT WELL OPERATIONS

758
FELD CODE
00
AFEA CODE
--
NEW POOL
--
OLD POOL

Bakersfield, California
May 17, 1995

Mr. Larry L. Bates
Vintage Petroleum, Inc.
6527 Dominion Road
Santa Maria, CA 93454

Your proposal to abandon well "BW T" 382-19, A.P.I. No. 029-20494, Section 19, T. 11N, R. 19W, SB B. & M., North Tejon field, -- area, -- pool, Kern County, dated 5/4/95, received 5/5/95 has been examined in conjunction with records filed in this office.

DECISION: THE PROPOSAL IS APPROVED PROVIDED THAT:

1. Prior to commencing operations, an operator's representative shall instruct all rig personnel, or drilling contractor's representative, on the potential hazards and control of wells which operate in areas of high zone pressures.
2. Hole fluid of a quality and in sufficient quantity to control all subsurface conditions in order to prevent blowouts shall be used.
3. The specified blowout prevention equipment, as defined by DOG manual MO7, is considered minimal and shall be maintained in operating condition at all times: on the 7" casing, DOG Class II, 3M.
4. All required downhole plugs shall have a minimum compressive strength of 1000 psi and a maximum liquid permeability of 0.1 md as outlined in the Supervisor's Notice to Operators dated January 8, 1990.
5. All portions of the hole not plugged with cement shall be filled with inert mud fluid having a minimum gel-shear strength (10 min. rheometer measurement) of 26 lbs./100 sq ft and capable of balancing formation pressures.
6. Base of fresh water is estimated to be at 2080'.
7. A cement plug shall be placed from 11,796'-10,572', 2080'-1980' and at least 100'-5', including any annular space.
8. All casings must be removed from at least 5 feet below ground level.
9. **THIS DIVISION SHALL BE NOTIFIED TO:**
 - a. **WITNESS** the clean-out depth at 11,796'.
 - b. **WITNESS** the location and hardness of the cement plug at 10,572' and 1980'.
 - c. **WITNESS** the mudding operations.
 - d. **INSPECT** the completed surface plug, including all annular spaces.
 - e. **INSPECT** the restored well site prior to burying the well.
10. No change in the proposed program shall be made without prior approval of this Division.

Cancelled
7-21-97 JB

Blanket bond

Engineer Dave Clark
Phone (805) 322-4031

William F. Guerard, Jr.
State Oil & Gas Supervisor

Dave Guerard for
Hal Bopp, Deputy Supervisor

DC/pc Donk

A copy of this permit and the proposal must be posted at the well site prior to commencing operations.

Records for work done under this permit are due within 60 days after the work has been completed or the operations have been suspended.

cc:

OG111

5-5-95-8
5-15-95-12
5-15-95-8
5/16/95 On

DIVISION OF OIL AND GAS

Notice of Intention to Abandon Well

RECEIVED

MAY 5 1995

DIVISION OF OIL & GAS
BAKERSFIELD

FOR DIVISION USE ONLY			
CARDS	BOND	FORMS	
		OGD114	OGD121
	BL	5-15-95	5-15-95

DIVISION OF OIL AND GAS

In compliance with section 3229, Division 3, Public Resources Code, notice is hereby given that it is our intention

to abandon well **"BW-T" 382-19**, API No. **029-20494**

Sec. **19**, T. **11N**, R. **19W** S B B. & M., **North Tejon** Field, **Kern** County,

commencing work on **April 23,** 19 **95**

The present condition of the well is:

1. Total depth **11,796**
2. Complete casing record, including plugs and perforations (present hole)

See attached sheet

3. Last produced **1/1/92** **7** **45** **12**
(Date) (Oil, B/D) (Gas, Mc/D) (Water, B/D)
or
4. Last injected (Date) (Water, B/D) (Gas, Mc/D) Surface Pressure

Additional data for dry hole (show depths):

5. Oil or gas shows

6. Stratigraphic markers

7. Formation and age at total depth

8. Base of fresh water sands

9. Is this a critical well according to the definition on the reverse side of this form? Yes ☐ No ☒

The proposed work is as follows:

See attached sheet

Cancelled
7-21-97 JB

It is understood that if changes in this plan become necessary, we are to notify you immediately.

Address **6527 Dominion Rd.**
(Street)

Santa Maria, **Ca.** **93454**
(City) (State) (Zip)

Telephone Number **(805) 934-7175**
(Area Code) (Number)

Vintage Petroleum Inc.

(Name of Operator)

By **Kenneth Olson**
(Print Name)

Kenneth Olson **5-4-95**
(Signature) (Date)

Vintage Petroleum Inc.
North Tejon Field
BWT # 382-19
Abandonment Procedures

1. Move in production rig and 1200' of 2-3/8" tubing. Install and test class 2 BOPE. Release packer. Pull tubing and lay down gas lift equipment.
2. Run in with sawtooth collar on 1200' 2-3/8" tail and 2-7/8" tubing. Tag ETD @ 11,796'. Clean out fill if necessary.
3. With tubing @ 11,796'. Mix and pump 160 ft³ of class G cement (20% excess) in stages, leaving top of cement above 10,581'. Pull tubing to 9,581'. Let cement harden.
4. Tag cement above 10,581'. Recement if necessary. Pump 70# abandonment mud from top of cement plug to 2,050' and displace with 67 ft³ of water.
5. Pull tubing to base of fresh water @ 2,050'. Mix and pump 22 ft³ of class G cement and displace to top of cement @ 1,950' with 51 ft³ of water.
6. Pull tubing to 1,920'. Pump 73 bbls of 70# abandonment mud and displace lines with water.
8. Pull tubing to 100'. Mix and pump 22 ft³ of class G cement to surface. Pull tubing and leave top of cement 6' below surface.
9. Cut off casing strings 6' below surface. Fill all casing annuli with cement if needed. Weld on plate with date and well number. Remove all concrete and lines. Restore location to its natural state.

Note: Use plastic lined catch bin for cement returns and washout.

Safety Considerations

1. Hold tailgate safety meeting prior to starting operations each day.
2. Monitor atmosphere for hazardous gases (Tri-Monitor) during all operations.
3. Have at least one 30 minute air pack on location at all times.
4. Fresh Air Cascade with at least 150' of lifeline on location at all times.

K.A.O. 04/26/95

Vintage Petroleum Inc.

"BWT # 382-19

K.B. 12.5'

Casing Detail

11-3/4 42# cemented @ 1340'

7" 23#, 26#, 29#

cemented @ 10,701'

Tubing Detail

KB	12.50
220 jts. 2-7/8" EUE, N-80, tbq.	6798.77
119 jts. 2-7/8" EUE, J-55, tbq.	3655.07
Guiberson KV 30 production packer	8.90
1 jt. 2-7/8" EUE, J-55, tbq.	30.31
2-7/8" x 2-3/8" X-Over	1.10
23 jts. 2-3/8" EUE, J-55, tbq.	702.95
2-3/8" perfed nipple	1.25
O.A.	11,210.85

Rod Detail

None

GL mandrels @ 1941', 3587',
6099', 7183', 8153', 9057', 9836', 10435', 10,539', 10,589'.

Pump

None

WSO 10,681'

Cancelled
7-21-97 JB

Liner Detail

5" 18# 10.672' to 11.796'

Top of Liner 10,672'

Perforations

100M. 2"S. 8R. 6"C

11.357' - 11.796'

ETD 11,796'

COMPLETION REPORT

(OIL, GAS OR INJECTION WELL)

CONSERVATION COMMITTEE OF
CALIFORNIA OIL PRODUCERS
868 SUBWAY TERMINAL BUILDING
417 SOUTH HILL STREET
LOS ANGELES 13, CALIFORNIA
MAdison 5-7731

FIELD OFFICE
451 HABERFELDE BUILDING
BAKERSFIELD, CALIFORNIA
FAirview 4-4504

REGION SAN JOAQUIN VALLEY
DISTRICT _____
COUNTY KERN
GROUP TEJON
FIELD TEJON NORTH
AREA Main
FAULT BLOCK _____
POOL Vedder-Butler

SPUD DATE _____ 19____
COMPLETED _____ 19____
RECOMPLETED 3/10 19 61
RECONDITIONED _____ 19____

TBG. SIZE (S) 2 1/2 IN. 2 IN.
TBG. DEPTH (S) 11343 FT. _____ FT.
PACKER (S) @ 10599 FT. _____ FT.

COMPANY RESERVE OIL AND GAS COMPANY
LEASE BW-T
WELL NO. 382 SEC. 19 T. 11 R. 19 S. B. _____ B. & M.

IF A SERVICE WELL PLEASE CHECK:
WATER INJECTION _____ GAS INJECTION _____

PREVIOUS WELL DATA				PRESENT WELL DATA				GEOLOGIC MARKERS			
(POOL <u>Vedder-Butler</u>)											
TOTAL DEPTH	<u>11800 (R/D)</u>	FT.		TOTAL DEPTH	<u>11800 (R/D)</u>	FT.				FT.	
PLUG DEPTH		FT.		PLUG DEPTH		FT.				FT.	
WSO DEPTH	<u>11340</u>	FT.		WSO DEPTH	<u>11340</u>	FT.				FT.	
CASING	<u>7</u>	IN.	CMT'D <u>10701</u>	CASING	<u>7</u>	IN.	CMT'D <u>11368</u>			FT.	
LINER	<u>1124</u>	FT.	<u>5</u> IN. <u>10672</u> H. <u>11796</u>	LINER	<u>1124</u>	FT.	<u>5</u> IN. <u>10672</u> H. <u>11796</u>			FT.	
	LENGTH	SIZE	TOP BOTTOM		LENGTH	SIZE	TOP BOTTOM			FT.	
INCL.	<u>439</u>	FT.	PERF. <u>100</u>	INCL.	<u>439</u>	FT.	PERF. <u>100</u>			FT.	
			MESH				MESH			FT.	
PERFORATIONS	FROM <u>11357</u> TO <u>11796</u>			PERFORATIONS	FROM <u>11357</u> TO <u>11796</u>					FT.	
(INCLUDE				(INCLUDE						FT.	
PERF'D				PERF'D	<u>AND</u>					FT.	
INTERVALS				INTERVALS	<u>Vertical Notch</u>					FT.	
FROM TOP				FROM TOP	<u>11590</u>		<u>11600</u>			FT.	
TO BOTTOM)				TO BOTTOM)						FT.	
										FT.	
										FT.	
										FT.	
										FT.	

REMARKS:

*no
a-127
4-78-61*
Sand fractured Notch

DIVISION OF OIL AND GAS
RECEIVED
APR 27 1961

BAKERSFIELD, CALIFORNIA

PRODUCTION OR INJECTION DATA

	DATE	OIL		WATER		BEAN /64	PRESSURE		GAS		METHOD*
		NET B/D	GRAVITY	B/D	% CUT		TBG. PSIG	CSG. PSIG	MCF	GOR	
I.P.	<u>3/10/61</u>	<u>2</u>	<u>34.0</u>		<u>99.0</u>		<u>420</u>	<u>1260</u>			<u>OL</u>
	<u>3/21</u>	<u>47</u>	<u>34.0</u>		<u>75.0</u>		<u>550</u>	<u>1220</u>			
P.P.	<u>3/28</u>	<u>36</u>	<u>34.0</u>		<u>66.0</u>		<u>550</u>	<u>1220</u>			<u>OL</u>

*NOTE: F. GL. P. WJ. GI. LPG

ELEVATION: KB 779 FT., RT. _____ FT., GR. _____ FT., OTHER _____ FT.

SURFACE LOCATION 585'S. & 660'W. from NE Cor. Sec. 19-11-19

SUB-SURFACE LOCATION (WHEN DIRECTIONALLY DRILLED) FROM SURFACE LOCATION _____

PIPELINE COMPANY _____

GAS SOLD TO _____

FOR THE COMPANY BY Dewire DATED 4/22/61

FORM E-113 (REVISED)

MEMO BY: _____
EFFECT. DEPTH 11796
SCH. PROD. _____
OR INITIAL PROD. 35

DISTRIBUTION

MAP & BOOK

STATUS

Completed Producing _____
 → Recompleted Producing 10-24-59
 Completed Abandoned _____
 Uncompleted Abandoned _____
 Idle _____

RECORDS

Received 3-2-60 Needed

✓ 2 Well Summary _____
 ✓ 2 History _____
 _____ Log & Core _____
 Non run → Lge Sm Elec Log(s) Lge Sm
 on redrill _____ Direct. Survey _____
 _____ Other _____

Location _____
 Elevation _____
 Release bond Blanket ✓
 Hold bond Reason _____
~~Final letter~~ _____
~~1500~~ _____
~~170~~ _____
121 cu _____
~~Card~~ _____
cu _____

ENGINEERS

1. Log, history & core record (dupl) 2
2. Electric log Not run on R/Drill
3. Operator name & well designation ✓
4. Location _____
5. Elevation _____
6. Signature _____
7. Notices ✓
8. "T" reports ✓
9. Casing record ✓
10. Plugs _____
11. Production _____
12. Wildcat cards _____
13. Map and Book ✓
14. Surface Inspection _____

APPROVED X NOT APPROVED FOR THE FOLLOW-

ING REASON _____

Form 19-4T

Records O.K

5-23-60
 J.C.S.

STATE OF CALIFORNIA
DEPARTMENT OF NATURAL RESOURCES
DIVISION OF OIL AND GAS
WELL SUMMARY REPORT

SUBMIT IN DUPLICATE

DIVISION OF OIL AND GAS
RECEIVED

MAR 2 1960

BAKERSFIELD, CALIFORNIA

Operator Reserve Oil and Gas Company Well No. "BWT" #382-19 Redrill
 Sec. 19, T. 11N, R. 19W, S.B. North B. & M. Tejon North Field Kern County.
 Location 584.65' South and 660.00' West of the Northeast corner
(Give location from property or section corner, or street center lines)
 Elevation of ground above sea level 765.06 feet

All depth measurements taken from top of Kelly bushing which is 12.5 feet above ground.
(Derrick Floor, Rotary Table or Kelly Bushing)

In compliance with Sec. 3215, of the Public Resources Code, the information given herewith is a complete and correct record of the present condition of the well and all work done thereon, so far as can be determined from all available records.

Date _____

Signed R. B. MangoldJ. Lavery(Engineer & Geologist)T. GrayDrill. (Superintendent)Title Agent(President, Secretary or Agent)

COMMENCED DRILLING	COMPLETED DRILLING	TOTAL DEPTH	PLUGGED DEPTH	ORIG HOLE	DEPTH
re 9-26-59	re 10-18-59	11800'		10706'	
Junk					

Geologic age at total depth: _____

Commenced producing 10-24-59 Flowing/~~gas lift~~/~~water lift~~ Name of producing zone _____
(Date) (Cross out unnecessary words)

Initial production
Production after 30 days

Clean Oil bbl. per day	Gravity Clean Oil	Per Cent Water including emulsion	Gas Mcf. per day	Tubing Pressure	Casing Pressure
45	34.2	2	90	-	-

CASING RECORD (Present Hole)

Size of Casing (A. P. I.)	Depth of Shoe	Top of Casing	Weight of Casing	New or Second Hand	Seamless or Lapweld	Grade of Casing	Size of Hole Drilled	Number of Sacks of Cement	Depth of Cementing if through perforation
7"	10701	surface	see original history						
5"	11796	10672	18	New	FJ	N-80	6		

PERFORATED CASING

(Size, top, bottom, perforated intervals, size and spacing of perforation and method.)

5" 18# N-80 FJ shop slotted 100 M, 2"S, 8R, 6"C 11357' - 11796'

Electrical Log Depths None

(Attach Copy of Log)

Reserve Oil and Gas Company

DIVISION OF OIL AND GAS

Field: North Tejon

Well "BWT" #382-19 Redrill

RECEIVED

MAR 2 1960

Section 19, T11N, R19W
S.B.B. & M., Kern County

February 24, 1960

BAKERSFIELD, CALIFORNIA

R. P. Mangold
R. P. Mangold

September 10, 1959

Kellogg and Sons, drilling contractors, moved in and rigged up the following equipment - a 138' Ideco Full View mast, National Ideal 75 drawworks with two 385 HP L3000 LeRoi engines, a 7-3/4" x 18" C-350 pump, a 7-3/4" x 16" GD FXQ pump and 3-1/2" Reed IF drill pipe.

9-11-59

Dismantled tree, displaced oil with mud. Installed blow out preventers and tested OK.

9-12-59

Pulled tubing.

9-13-59

Picked up and ran 3-1/2" drill pipe with spear, jars and bumper sub.

9-14-59

Latched onto and jarred on liner 4 hours. Released tools. Pulled out. Ran 1144' of 2" tubing on 3-1/2" drill pipe to 12451', displaced 40 sacks type E cement. Pulled to 11690' and displaced 50 sacks type E cement. Pulled to 10760' and broke circulation. Closed rams, pressured up to 2200 psi. Displacing 5 cu. ft. Pulled out.

9-15-59

Ran Rotary Oil Tool section cutter and cut section of 7" casing 10701' - 10741'.

9-17-59

Ran open end drill pipe to 10708' and backscuttled 2-1/2 hours. Made up tester for WSO.

Shut Off Test

7" shut off test through window 10701' - 10741' W.N.S.O. Ran casing tester on 3-1/2" drill pipe, with 2516' of 80 pound mud cushion; Itco jars, B. R. safety joint, 1/2" bean in tool. Set packer at 10662' with 21' of 2-7/8" perforated tail pipe including two pressure recorders to 10683'. Valve open 1 hour. Recovered net rise of 250'; mud. Pressure charts showed immediate plugging.

9-18-59

Ran open end drill pipe to 10720' and backscuttled 4 hours.

Made up and ran tester.

Well "BWT" #382-19 Redrill

Page 1

Shut Off Test

Reran tester and set packer at 10631' with 28' of 2-7/8" perforated tail pipe including two pressure recorders to 10659'. Valve open 1 hour from 5:30 PM. Strong blow to dead in 1/2 hour. Recovered net rise of 465'.

9-19-59

Ran 6" x 12" Rotary Oil Tool hole opener. Underreamed 10701' - 10741'. Ran open end drill pipe to 10754', displaced 54 sacks type E cement and 12 sacks sand. Pulled to 10394', pressured up to 3500 psi, squeezed away 6 cu. ft. Cement in place 6:30 PM.

9-20-59

Ran 6" bit and scraper, cleaned out 2' bridge at 10382'. Cleaned out to 10700'.

9-21-59

Made up and ran combination gun and tester. While shooting holes at 10681' the drill pipe backed off at the safety joint at 10646'. Pulled out. Changed tools.

9-22-59

Ran to 10646' latched onto fish, pulled out. Made up new tools.

Shut Off Test

7" shut off test through four 1/2" shot holes at 10681' WSO approved by DOG. Ran combination gun and tester on 3-1/2" drill pipe with 2516' of 79 pound mud cushion; Itco Jars, BR safety joint, 1/2" bean in tool. Set packer at 10574' with 20' of 2-7/8" perforated tail pipe including two pressure recorders to 10594'. Valve open 1 hour. Light blow 27 minutes then dead. Recovered net rise of 180'; drilling fluid. Pressure charts showed hydrostatic pressure of 5900 psi dropping to 1650 psi when valve opened, final flow 1650 psi, final hydrostatic 5800 psi.

Ran 6" drilling setup and drilled out hard cement 10701' - 10730'.

9-23-59

Underreamed to 12" 10701' - 10730'. Pulled two singles, broke box on drill pipe. Drill string dropped 85'. Ran socket, latched onto fish, backed off at bumper sub. Pulled out. Reran and latched onto bumper sub. Circulated and worked hole opener up into 7" casing. Pulled out leaving 1-1/2' pilot end of underreamer in hole. Ran open end to 10728'. Displaced 54 sacks type E cement with 12 sacks sand. Cement in place 10:10 PM. Pulled to 10350', circulated drill pipe clean. Pressured up with 3600 psi and pumped away 4 cu. ft. Pulled out.

9-24-59

Ran 6" bit, located top of cement at 10620', drilled out stringers 10620' - 10695' and hard cement 10695' - 10706'.

DIVISION OF OIL AND GAS
RECEIVED
MAR 2 1960
BAKERSFIELD, CALIFORNIA

9-25-59 Ran shoehorn with 5-5/8" bit and drilled 10706' - 10709', tool would not lock. Ran 6" bit and cleaned out to 10709'.

9-26-59 Reran shoehorn with 5-5/8" bit and drilled 10709' - 10735'. Ran 6" bit and scraper and cleaned out to 10735'.

9-27-59 Drilled 10735' - 11169' with six 6" bits.

October 5, 1959 Ran and oriented shoehorn with 5-5/8" bit, drilled to 11192'. Ran 6" drilling setup, opened hole to 11192' and drilled to 11800' with fifteen 6" bits.

10-18-59 Ran 6" drilling setup and 6 point reamer and reamed hole several times to 11800'.

10-19-59 Made up and ran liner as follows - 30 joints, 1124.10' of 5" 18# N-80 flush joint including 3.81' Burns lead seal hanger, hung at 11796' with top of liner hanger at 10672', perforated 100 mesh, 8 rows, 2" slots, 6" centers 11357' - 11796'. Laid down drill pipe.

10-20-59 Removed blow out preventers and installed tubing head. Hydrotested and ran tubing as follows -

1143.83'	38 Joints	2-3/8" eue J-55 tubing with perforated nipple.
32.11'	1 Joint	2-7/8" eue J-55 tubing including crossover.
8.89'		Guiberson KVH 30 production packer.
3625.23'	118 Joints	2-7/8" eue J-55 tubing.
5107.11'	166 Joints	2-7/8" eue N-80 tubing.
1847.75'	59 Joints	2-7/8" eue N-80 plastic coated and top polished joint.
11764.92'	382 Joints	
14.00'		To Kelly bushing
11778.92'		Tubing landed

Guiberson packer landed with 10000# at 10603'.

10-21-59 Displaced oil base mud with crude oil, flanged up tree, rigged up and swabbed from 4500'.

10-22-59 Swabbed well between intermittent flows.

10-23-59 Swabbed to 7000'. Ran sinker bar and jars on piano wire line, stuck at 11786'. Ran line cutter and cut line at 11780'.

10-24-59 Well flowed by heads. Released rig at 9:00 AM.

DIVISION OF OIL AND GAS
RECEIVED
MAR 2 1960
BAKERSFIELD, CALIFORNIA

DATE	NET	CUT	BEAN	HOURS	PSI/PKR	MCF	REMARKS
10-24-59	45	2	24/64"	24	-	90	
10-25-59	61	2	24/64"	24	-	78	
10-26-59	45	2	24/64"	24	-	77	34.2°
10-27-59	27	2	24/64"	24	-	80	
10-28-59	10	2	24/64"	24	-	74	34.3°
10-29-59	12	2	24/64"	24	-	61	
10-30-59	12	2	24/64"	24	-	42	
10-31-59	12	2	24/64"	24	-	40	34.3°
11-1-59	12	2	24/64"	24	100	35	
11-2-59	12	2	24/64"	24	140	34	
11-3-59	12	2	24/64"	24	170	32	
11-4-59	12	2	24/64"	24	150	32	
11-5-59	12	2	24/64"	24	140	32	
11-6-59	12	2	24/64"	24	140	32	
11-7-59	12	2	24/64"	24	150	32	

DIVISION OF OIL AND GAS
RECEIVED

MAR 2 1960

BAKERSFIELD, CALIFORNIA

SCHEDULED

STATE OF CALIFORNIA
DEPARTMENT OF NATURAL RESOURCES

DIVISION OF OIL AND GAS

Report on Test of Water Shut-off

(FORMATION TESTER)

No. T B 459-525

Mr. Robert P Mangold

Rt 2, Box 434

Bakersfield California

Bakersfield

Calif.

October 2

1959

Agent for RESERVE OIL AND GAS COMPANY

DEAR SIR:

Your well No. "EW-T" 382-19, Sec. 19, T. 11 N., R. 19 W., S. B. B & M.
North Tejon Field, in Kern County, was tested for water shut-off
on September 22, 1959. Mr. A G Hluza, designated by the supervisor was present
from 5:15 p.m. to 6:00 p.m. as prescribed by law; there were also present B Cobb and J Tillery, Drilling
Foreman.

Shut-off data: 7 in. 29, 26 & 23 lb. casing was cemented at 11,368 ft.
on July 23, 1959 in 10-5/8 in. hole with 2200 sacks of cement
premixed with 2200 cu ft of perlite and 4% gel and followed by 240 cu ft of neat
cement calculated to fill behind casing to the -ft.-below surface.

Casing record of well: 11-3/4" cem. 1340'; 7" cem. 11,368', four holes 10,681' and 11,340'
ISO, milled out 10,701-10,741'; 5-1/2" id. 11,341-12,703', perf. in intervals 11,368-
12,525', plugged with cement 12541-12,067'±, 11,680-11,254'± and 10,754-10,691'.

Present depth 12,705 ft. cmt. bridge 10,754 ft. to 10,691 ft. Cleaned out cmt. 10,382 ft. to 10,691 ft. for test.
A Johnston tester was run into the hole on 3-1/2 in. drill pipe tubing,
with 2516 ft. of water-mud cushion, and packer set at 10,573 ft. with tailpiece to 10,594 ft.
Tester valve, with 1/2 in. bean, was open for 1 hr. and - min. During this interval there was a
medium blow for six minutes, a weak blow for 25 minutes and no blow thereafter.

Mr. Cobb reported:

1. On September 20, 1959, 54 sacks of cement was pumped into the hole through 3-1/2" drill pipe hanging at 10,754'.
2. Cement was cleaned out of the 7" casing as noted above.
3. The 7" casing was gun perforated with four, 1/2" holes at 10,681' for a test of water shut-off.

The Inspector noted the following:

1. When the drill pipe was removed 180° net or heavy drilling fluid was found above the tester.
2. The pressure bomb charts indicated that the tester functioned properly.

DECISION:

THE 7" SHUT-OFF AT 10,681' IS APPROVED.

cc - Co (SF)

E. H. MUSSER

State Oil and Gas Supervisor

By

Deputy

STATE OF CALIFORNIA
DEPARTMENT OF NATURAL RESOURCES

DIVISION OF OIL AND GAS

Special Report on Operations Witnessed

No. T B 459-511Mr. Robert P Mangold
Rt 2, Box 434
Bakersfield California
Agent for RESERVE OIL AND GAS COBakersfield Calif.
September 22 1959

DEAR SIR:

Operations at your well No. "BW-T" 382-19, Sec. 19, T. 11 N, R. 19 W, S. B. B & M.
North Tejon Field, in Kern County, were witnessed
on September 17, 1959 Mr. John Sullivan, representative of the supervisor was present
from 11:30 a.m. to 11:50 a.m. There were also present B Cobb, Drilling Foreman; A James,
Driller.Present condition of well: 11-3/4" cem. 12,400'; 7" cem. 11,368', four holes 11,340' WSO, milled
out 10,701-10,741', 5-1/2" id. 11,341-12,703', perf. 11,368-11,413', 11,428-11,428', 11,568
11,648', 11,678-11,998', 12,098-12,238', 12,288-12,438', and 12,488-12,525', T.D.
12,705, plugged with cement 12,451-12,067'± and 11,680-11,254'±.The operations were performed for the purpose of inspecting the blowout prevention equipment and
installation.Mr. - reported:

THE BLOWOUT PREVENTION EQUIPMENT AND INSTALLATION ARE APPROVED.

H/P

cc - Co (SF)

E. H. MUSSER
State Oil and Gas SupervisorBy JS/DM Deputy

North Tejon
Company Reserve Oil And Gas Company (B O P E)
Well No. "BW-T" 382-19

The Inspector was present at the well from 11³⁰AM to 11⁵⁰AM on 9-17 1959 and noted that the well was equipped with the following blowout prevention equipment.

1. A Shaffer double control gate for closing in the well with the drill pipe out of the hole, and for closing around the 3 1/2 " drill pipe.
- A _____ for closing in the well with the drill pipe out of the hole.
2. A Hydril blow-out preventer for closing around the 3 1/2 " drill pipe.
3. The controls for the above equipment were located outside the derrick.
4. A 2 " mud fill-up line with a 2 " high pressure stopcock into the 7 " casing below the above equipment.
5. A high pressure stopcock -- on the kelly/goose neck/ stand pipe.

Mr. Cobb reported:

1. A 10 5/8 " hole was drilled from the surface to 11,440' and an 8 5/8 " to 12,705'
2. On July 23 1958, 7 " 29,264²³ lb. casing was cemented at 11,368' with 2200 sacks of cement premixed with 2200 cu. ft. of perlite and 4% gel and followed by 240 cu ft. of neat cement.
3. -- Cement ~~returned~~ did not return to the surface.

-- An additional _____ sacks of cement was placed around the _____ " casing from the surface.

4. The Shaffer positive rams and the Hydril blow-out Preventer were each tested under 1500 lb for 15 min. _____ lb for _____ min., and _____ lb for _____ min. respectively.

-- A _____ " hole was being drilled ahead at _____'.

5. A section was being milled in the 7" casing at 10,741'

THE BLOWOUT PREVENTION EQUIPMENT AND INSTALLATION ARE APPROVED.

STATE OF CALIFORNIA
DEPARTMENT OF NATURAL RESOURCES

DIVISION OF OIL AND GAS

REPORT ON PROPOSED OPERATIONS

No. PB 459-483

Mr. Robert P Mangold
Rt 2, Box 434
Bakersfield California
Agent for RESERVE OIL AND GAS CO

Bakersfield Calif.
September 11 1959

DEAR SIR:

Your proposal to redrill Well No. "BW-T" 382-19,

Section 19, T. 11 N., R. 19 W., S. BB. & M., North Tejon Field, Kern County,

dated Aug 19, 1959, received Sept 10, 1959, has been examined in conjunction with records filed in this office.

Present conditions as shown by the records and the proposal are as follows:

THE NOTICE STATES:

"The present condition of the well is as follows:

1. Total depth: 12,705'.

2. Complete casing record: 11-3/4" c. 1340'

7" c. 11,368'

5-1/2" perforated casing, top 11,341', bottom 12,703'; perforated
8R 2" S 6" C, 100M, 11,368-11,413', 11,428-11,528',
11,568-11,648', 11,678-11,998', 12098-12,238', 12,288'-
12,438' and 12,488-12,525'.

3. Last produced: Currently producing 37 B/D 37° 17% ."
(Date) (Net Oil) (Gravity) (Cut)

PROPOSAL:

"The proposed work is as follows:

1. Move in and rig up portable rotary drilling rig. (National 75 or equivalent).
2. Pull packer loose, killing well with annular fluid. Hook up and test blow out preventers. Pull tubing.
3. Run 3-1/2" drill pipe to 11,000'± and change to clay base mud at that point.
4. Pull drill collars and jars and attempt to pull liner. If no movement is obtained within reasonable amount of time, or if liner is recovered, proceed with the next step.
5. Plug with Type E cement 12,450'-12,100' and 11,700'-11,320'.
6. Mill section in 7" 29# P-110 casing 10,700-10,725'. Underream through section to 10-5/8".
Test underreamed hole for water shut-off.
7. Plug 10,750-10,675' with cement and sand mix. Drill out cement to 10,705'.
8. Kick off plug. Redrill with approximate 2-1/2° per 100' buildup to 11,350'.
9. Change over to oil base mud. Maintain inclination, without buildup, and drill 6" hole to 11,800'.
10. Run liner. Run tubing. Complete well."

DECISION:

THE PROPOSAL IS APPROVED PROVIDED THAT:

1. Fluid consistent with good drilling practice shall be used, and the column of fluid maintained to the surface at all times, particularly while pulling the drill pipe.

E. H. MUSSER, State Oil and Gas Supervisor

By (continued on page 2), Deputy

DIVISION OF OIL AND GAS

Report on Proposed Operations

No. P B 459-483

Page 2

RESERVE OIL AND GAS CO Company

Well No. "BW-T" 382-19, Section 19, T. 11 N, R. 19 W, S. B. B. & M.,

DECISION (contd)

2. Adequate blowout prevention equipment shall be installed and maintained in operating condition at all times.
3. THIS DIVISION SHALL BE NOTIFIED:
 - a. TO INSPECT the blowout prevention equipment prior to drilling below a depth of 11,000'.
 - b. TO WITNESS a test of the 7" water shut-off.

Blanket Bond

cc - Co (SF)

FORM 111X
77989 6-59 3M SPO

T Deen (Land Dept)

E. H. MUSSER, State Oil and Gas Supervisor

By *[Signature]*, Deputy

STATE OF CALIFORNIA
DEPARTMENT OF NATURAL RESOURCES

DIVISION OF OIL AND GAS

DIVISION OF OIL AND GAS
RECEIVED

SEP 10 1959

BAKERSFIELD, CALIFORNIA

Notice of Intention to Deepen, Redrill, Plug or Alter Casing in Well

This notice must be given before work begins; one copy only

San Francisco, Calif. August 19, 1959

DIVISION OF OIL AND GAS

Bakersfield, Calif.

In compliance with Section 3203, Chapter 93, Statutes of 1939, notice is hereby given that it is our intention to commence the work of ~~deepening~~ redrilling, ~~plugging~~ ~~altering~~ at Well No. "BW-T" #382-19

(Cross out unnecessary words)

, Sec. 19, T. 11 N., R. 19 W., S. B. B. & M.

North Tejon Field, Kern County.

The present condition of the well is as follows:

1. Total depth. 12,705'

2. Complete casing record.

11-3/4" c. 1340'

7" c. 11,368'

5-1/2" perforated casing, top 11,341', bottom 12,703';
perforated 8R 2"S 6"C, 100M, 11,368-11,413', 11,428-11,528',
11,568-11,648', 11,678-11,998', 12,098-12,238', 12,288-12,438'
and 12,488-12,525'.

3. Last produced. Currently 37 B/D 37° 17%

(Date)

(Net Oil)

(Gravity)

(Cut)

The proposed work is as follows:

See attached sheet.

Reference to file of date

Map & Book	U S G S	Bond	Card	Forms	
				113	121
	7/16	Blanket	/	7843	dw

(STANDARD-RESERVE NORTH TEJON OPERATING AGREE)
Reserve Oil and Gas Company - (MENT)

(Name of Operator)

By Harold F. Green
Harold F. Green, Secretary

ADDRESS ONE COPY OF NOTICE TO DIVISION OF OIL AND GAS IN DISTRICT WHERE WELL IS LOCATED

REDRILL PROGRAM

1. Move in and rig up portable rotary drilling rig. (National 75 or equivalent).
2. Pull packer loose, killing well with annular fluid. Hook up and test blow out preventers. Pull tubing.
3. Run 3-1/2" drill pipe to 11,000' $\angle$ and change to clay base mud at that point.
4. Pull drill collars and jars and attempt to pull liner. If no movement is obtained within reasonable amount of time, or if liner is recovered, proceed with the next step.
5. Plug with Type E cement 12,450' - 12,100' and 11,700' - 11,320'.
6. Mill section in 7" 29# P-110 casing 10,700' - 10,725'. Underream through section to 10-5/8". Test underreamed hole for water shut off.
7. Plug 10,750' - 10,675' with cement and sand mix. Drill out cement to 10,705'.
8. Kick off plug. Redrill with approximate 2-1/2° per 100' buildup to 11,350'.
9. Change over to oil base mud. Maintain inclination, without buildup, and drill 6" hole to 11,800'.
10. Run liner. Run tubing. Complete well.

8/4/59 Lareng / Cnls.

May redrill well from 10850'
to 11,800' (250 JZIR C2-1) with
oil base drilling fluid.

To abandon old hole propose:

1. Will attempt to pull liner.

2. Plug 12,450' - 12,100'

and 11,700' - 11,320'.

3. Redrill from 10,850'

MAP & BOOK

S T A T U S

Completed Producing 7-31-58 ✓
 Recompleted Producing _____
 Completed Abandoned _____
 Uncompleted Abandoned _____
 Idle _____

R E C O R D S

Received 10-3-58 Needed

2 Well Summary _____
2 History _____
2 Log & Core _____
1 Lge Sm Elec. Log(s) _____ Lge Sm
 Direct. Survey _____
 Other _____

Sent 5. 7. their copies

Location _____
 Elevation _____
 Release Bond Blanket
~~Hold Bond~~ Reason _____
 Final letter _____
 1505 _____
 170 _____
 121 cut
 card _____
cut

Records O.K.

10-6-58

J.C.S.

Hold for E/Log

STATE OF CALIFORNIA
DEPARTMENT OF NATURAL RESOURCES
DIVISION OF OIL AND GAS
WELL SUMMARY REPORT

SUBMIT IN DUPLICATE

DIVISION OF OIL AND GAS
RECEIVED
OCT 3 1958
BAKERSFIELD, CALIFORNIA

Operator Reserve Oil and Gas CompanyWell No. "BW-T" #382-19Sec. 19 T. 11 N R. 19 W S.B. B. & M. Tejon-North Field Kern County.

Location 584.65' South and 660.00' West of the Northeast corner of the
Section. Elevation of ground above sea level 765.06 feet

All depth measurements taken from top of Kelly bushing which is 14.0 feet above ground.
(Derrick Floor, Rotary Table or Kelly Bushing).

In compliance with Sec. 3215, of the Public Resources Code, the information given herewith is a complete and correct record of the present condition of the well and all work done thereon, so far as can be determined from all available records:

Date September 17, 1958Signed P. MangoldJohn P. Lavery, Jr.Ted GrayTitle Agent

(Engineer & Geologist)

Drig. (Superintendent)

(President, Secretary or Agent)

Commenced drilling April 6, 1958

GEOLOGICAL MARKERS

DEPTH

Completed drilling July 20, 1958Total depth 12705' Plugged depth

Junk

Geologic age at total depth: Lower MioceneCommenced producing 7/31/58
(Date)Flowing XXXXXXXXXX
(Cross out unnecessary words)Name of producing zone Vedder

Initial production
15
Production after xx days

Clean Oil bbl. per day	Gravity Clean Oil	Per Cent Water including emulsion	Gas Mcf. per day	Tubing Pressure	Casing Pressure
<u>293</u>	<u>34.2</u>	<u>0.5</u>	<u>860</u>	<u>880</u>	<u>-</u>
<u>175</u>	<u>35.3</u>	<u>8.0</u>	<u>572</u>	<u>630</u>	<u>-</u>

CASING RECORD (Present Hole)

Size of Casing (A, P, L)	Depth of Shoe	Top of Casing	Weight of Casing	New or Second Hand	Seamless or Lapweld	Grade of Casing	Size of Hole Drilled	Number of Sacks of Cement	Depth of Cementing or through perforation
<u>11-3/4</u>	<u>1340'</u>	<u>19'</u>	<u>42</u>	<u>New</u>	<u>Seamless</u>	<u>H-40</u>	<u>17-1/2"</u>	<u>1144</u>	
<u>7</u>	<u>11368'</u>	<u>16'</u>	<u>23-29</u>	<u>New</u>	<u>Seamless</u>	<u>N-80 & P-110</u>	<u>10-5/8" to 8-5/8"</u>	<u>see details</u>	

PERFORATED CASING

(Size, top, bottom, perforated intervals, size and spacing of perforation and method.)

5-1/2", 20#, J-55, Security Flush Joint, 1361.70' overall, including liner hanger;
hung 12703' top 11341'; perforated 8R, 2"S, 6"C, 100 M, 11368-11413', 11428-11528',
11568-11648', 11678-11998', 12098-12238', 12288-12438' and 12488-12525'.

Electrical Log Depths 9456', 11438', 11661', 12126', 12347', 12527', 12704'. (Attach Copy of Log)

Reserve Oil and Gas Company

Well "BW-T" #382-19

Field: Tejon North

Section 19, T. 11 N., R. 19 W.,
S.B.B. & M., Kern County, California

DIVISION OF OIL AND GAS
RECEIVED
OCT 3 1958

BAKERSFIELD, CALIFORNIA

September 17, 1958

R. Mangold
Manager

Field Operations

April 5, 1958

Coastal Drilling Co. moved in and rigged up the following portable rotary drilling equipment - a 136' Ideco mast, Emsco J-750 drawworks with two sets of GM twin diesel engines and one GM quad diesel, total 1320 HP, a 7-1/2" x 16" Emsco DA 500 pump, one 7-3/4" x 16" Gardner-Denver pump, G.K. Hydrill with accumulator and hydraulic Shaffer blowout prevention equipment and 4-1/2" full hole drill pipe.

4-6-58

Spudded in at 4:00 PM 4-6-58. Drilled to 111' with one 18-5/8" x 12-1/4" hole opener. Drilled 111'-1341' with seven 12-1/4" bits.

4-9-58

Reran 12-1/4" x 18-5/8" hole opener to 608'. Ran a 12-1/4" x 17-1/2" hole opener to 1341'.

4-10-58

Conditioned mud. Picked up and ran 11-3/4" casing.

Casing Data

Ran 32 joints, 1347.46' of 11-3/4" 42 pound casing, including 1.51' Baker cement guide shoe, checked bottom at 1341'. Cemented at 1340' with 1144 sacks Permanente construction cement with 4% gel mixed with 1160 cu. ft. water, (last 100 sacks treated with 3% CaCl₂) in 46 minutes to average 114 pound/cu.ft. slurry and displaced with 895 cu.ft. mud in 23 minutes. Overall time 1 hour 11 minutes. Used 1 top rubber plug. Stopped plug 10' above shoe. Closed in with 700 psi. Cement in place at 12:40 PM 4-10-58. Full circulation during job. Had good returns. Oilwell Cementing Co. equipment. Casing 7.75' above Kelly bushing after cement in place. Recovered 26.92' of 11-3/4" casing and landed 19.17' below Kelly bushing.

Landed casing.

4-11-58

Installed and tested blow out prevention equipment. Cleaned out to plug at 1336'; drilled out plug, cement

and shoe and drilled to 6418' with twenty-three 10-5/8" bits.

4-21-58

Twisted off leaving bit and one 8" drill collar in hole; top of fish 6379'. Ran 9-3/8" overshot, 7" grapple, bumper sub and jars. Latched onto and pulled out fish.

4-22-58

Drilled 6418'-9459' with thirty 10-5/8" bits.

May 16, 1958

Ran Schlumberger induction-electric log and took twenty-seven sidewall samples.

5-17-58

Drilled 9459'-11225' with seventeen 10-5/8" bits.

June 5, 1958

Drilled 11225'-11440' with two 9-7/8" bits.

6-7-58

Ran Schlumberger induction-electric log and microlog. Ran 10-5/8" drilling setup and opened hole 11225'-11370'.

6-8-58

Cleaned out to 11440' with 9-7/8" bit. Made up tester.

Formation Test Data

Formation Test #1, interval 11370' to 11440'. Z-O sand. Ran Johnston Tester on 4-1/2" drill pipe with 3255' of 91 pound mud cushion; Itco Jars and Homco safety joint; 1/2" bean in tool. Set 9-1/4" Bobtail packers at 11363' and 11370' with 70' 5-1/2" perforated tail pipe, including 3 pressure recorders to 11440'. Valve open 2 hours from 5:59 PM to 7:59 PM 6-8-58. Light steady blow throughout test. Shut in at 7:59 PM. Pulled loose 8:19 PM. Recovered net rise of 90' gassy mud. Pressure charts showed hydrostatic pressure of 7500 psi dropping to 2150 psi when valve opened, final flow 2150 psi, shut in 2350 psi, final hydrostatic 6800 psi. Conclusion: Zone tight, non productive.

6-9-58

Loaded out tester. Reran 9-7/8" drilling setup and cleaned out 30' fill on bottom. Made up and ran Mercury core barrel with 8-5/8" x 8-3/8" Diamond reamers and 8-1/2" Diamond core head, cored 11440'-11663'.

6-15-58

Ran Schlumberger induction-electric log and microlog. Made up tester.

6-16-58

Ran tester with 3245' mud cushion. Mud in annulus fell away when tester was about 5 stands off bottom. Pulled out. Ran 8-1/2" bit and cleaned out to bottom, circulated and conditioned mud.

6-17-58

Made up and ran tester.

Formation Test Data

DIVISION OF OIL AND GAS
RECEIVED
OCT 3 1958
BAKERSFIELD, CALIFORNIA

Formation Test No. 2, interval 11500' to 11663'. Z-1 Sand. Ran Johnston Tester on 4-1/2" drill pipe and 211' of 6" drill collars with 3245' of 90.5 pound mud cushion; Itco Jars and Homco safety joint; 1/2" bean in tool. Set 8" Bobtail packers at 11494' and 11500' with 163' 5-1/2" perforated tail pipe, including 3 pressure recorders to 11663'. Valve open 3 hours 17 minutes from 4:55 AM to 8:12 AM 6-17-58. Light blow increasing to medium strong by 5:05 AM. Gas to surface at 7:12 AM medium blow, not enough to get a measured rate. Shut in 26 minutes. Recovered net rise of 5550' gas and oil, estimated at 50% to 60% oil. Accurate estimate impossible as drill pipe frequently unloaded; recovered approximately 1/2 barrel water of 65 G/G salinity. Pressure charts showed hydrostatic pressure of 7500 psi dropping to 2100 psi when valve opened, with gradual build up to 3200 psi final flow; shut in 5000 psi, final hydrostatic 7000 psi. Conclusion: Zone productive.

6-18-58

Ran 8-1/2" bit and cleaned out to bottom. Pulled out. Ran Mercury core barrel and 8-1/2" Diamond core head, cored 11663'-12128'.

July 3, 1958

Ran Schlumberger induction-electric log and microlog. Made up tester.

7-4-58

Formation Test Data

Formation Test #3, interval 11906'-12128', Z-3 Sand. Ran Johnston Tester on 4-1/2" drill pipe and 280' of 6" drill collars with 3216' of 91 pound mud cushion; Itco Jars and Homco safety joint; 1/2" bean in tool. Set 8" Bobtail packers at 11892' and 11906' with 222' 5-1/2" perforated tail pipe, including 3 pressure recorders to 12128'. Valve open 2 hours 9 minutes from 4:53AM to 7:02 AM 7-4-58. Weak blow decreased to dead in 2 hours. Recovered net rise of 93' gas cut mud. Pressure charts showed hydrostatic pressure of 8000 psi dropping to 2000 psi when valve opened, final flow 2000 psi, shut in 2475 psi after 21 minutes, final hydrostatic 7400 psi. Conclusion: Zone tight.

Loaded out tester. Drilled 12128'-12306' with four 8-5/8" bits.

7-8-58

Cored 12306'-12348' with Mercury core barrel, 8-1/2" Diamond head and 8-3/8" x 8-5/8" Diamond reamer.

7-9-58

Ran Schlumberger induction-electric log and microlog. Made up tester.

7-10-58

Formation Test Data

Formation Test #4, interval 12156' to 12348', Z-3 and Z-4 Sand. Ran Johnston Tester on 4-1/2" drill pipe and 280' of 6" drill collars with 3215' of 91 pound mud cushion; Itco jars and Homco safety joint; 1/2" bean in tool. Set 8" Bobtail packers at 12152' and 12156' with 192' 5-1/2" perforated tail pipe, including 3 pressure recorders to 12348'. Valve open 2 hours 13 minutes from 3:58 AM to 6:11 AM 7-10-58. Weak steady blow throughout test. Recovered net rise of 470' gassy oily mud. Pressure charts showed hydrostatic pressure of 7900 psi dropping to 1800 psi when valve opened, final flow 1900 psi, 3000 psi shut in after 20 minutes; final hydrostatic 7250 psi.

Conclusion: Zone tight.

Loaded out tester. Drilled 12348'-12527' with five 8-5/8" bits.

7-15-58

Ran Schlumberger induction-electric log, microlog and continuous dipmeter. Made up tester.

Formation Test Data

Formation Test #5, interval 12354'-12527', Z-5 Sand. Ran Johnston tester on 4-1/2" drill pipe and 221' of 6" drill collars with 3215' of 91 pound mud cushion; Itco jars and Homco safety joint; 1/2" bean in tool. Set 8" Bobtail packers at 12346' and 12354' with 173' 5-1/2" perforated tail pipe, including 3 pressure recorders to 12527'. Valve open 3 hours from 1:44 PM 7-15-58. Light blow increasing to strong in 2 hours. Gas to surface in 2 hours and 20 minutes. Recovered net rise of 2883' mainly clean 32.3° gravity oil with some gas cut rat hole mud. Influx of approximately 320 B/D rate. Pressure charts showed hydrostatic pressure of 8000 psi dropping to 1800 psi when valve opened, final flow 2200 psi, shut in 5100 psi after 20 minutes, final hydrostatic 7600 psi. Conclusion: Zone productive.

Loaded out tester.

7-16-58

Drilled 12527'-12705' with six 8-5/8" bits.

7-20-58

Ran Schlumberger induction-electric log, microlog and continuous dipmeter.

7-21-58

Made up and ran tester.

Formation Test Data

Formation test #6, interval 12412'-to 12705', Basal Z-5 sand. Ran Johnston Tester on 4-1/2" drill pipe and 221' of 6" drill collars with 3211' of 91 pound mud cushion; Itco jars and Homco safety joint; 1/2" bean in tool. Set 8" Bobtail packers at 12406' and 12412' with 293' 5" perforated tail pipe, including 3 pressure recorders to 12705'. Valve open 2 hours 14 minutes from 9:57 AM to 12:11 PM 7-21-58. Light steady blow throughout test. Recovered net rise of 430' gas cut rat hole mud. Pressure charts showed hydrostatic pressure of 8500 psi dropping to 2000 psi when valve opened, final flow 2000 psi, shut in after 36 minutes 2800 psi, final hydrostatic 7800 psi.

Conclusion: Zone tight.

Loaded out tester.

7-22-58

Strung 10 lines. Cleaned out to 11370' with a 10-5/8" bit. Laid down drill pipe. Picked up and ran 7" casing.

Casing and Cementing Data

Ran 276 joints, 11384.71' of 7" 23, 26 and 29 pound casing, including 1.80' float shoe, 2.04' float collar and 1.88' fill up collar. Cemented at 11368' with 2200 sacks Permanente Hi-Temp cement premixed with 2200 cu. ft. of Sealite and 88 sacks gel, mixed to average 89 pounds/cu. ft. slurry and followed by 200 sacks neat Hi-Temp cement mixed to average 115 pounds/cu. ft. slurry. Used total of 2356 cu. ft. of water to mix. Mixed in 62 minutes. Displaced with 2467 cu. ft. of mud in 22 minutes. Had cement returns to surface after 1600 cu. ft. of mud had been displaced. Overall time 85 minutes, 1500 psi working and 1800 psi final pressure. Used two top rubber plugs bolted together. Plugs bumped at 1800 psi, built pressure up to 2300 psi. Cement in place at 6:22 PM 7-23-58. Held 2300 psi on casing 3 minutes. Bled back 56 cu. ft. mud. Built pressure up to 3000 psi with 58 cu. ft. mud, held 4 minutes, bled back 45 cu. ft. mud. Full circulation during job. B.J. Cementing Co. equipment. Casing 16.54' above Kelly bushing after cement in place. Used 6 Baker Lok-On centralizers placed at 11365', 11328', 11278', 11233', 11191' and 11149'. Recovered 32.29' of 7" 29# N-80 casing. Top of casing 15.75' below Kelly bushing.

DIVISION OF OIL AND GAS
RECEIVED
OCT 3 1958
BAKERSFIELD, CALIFORNIA

Casing Detail

28 Joints or	1193.96'	7" O.D. 29#, P-110, Range 3, New, Seamless casing with 8 Rd, LT&C. Includes 1.80' Howco Superseal Float Shoe and 2.04' Howco Superseal Float Collar on bottom joint and 1.88' Howco Differential fill up collar.
45 Joints or	1903.42'	7" O.D. 26#, P-110, Range 3, New, Seamless casing with 8 Rd, LT&C.
46 Joints or	1790.15'	7" O.D. 29#, N-80, Range 3, New, Seamless casing with 8 Rd, LT&C.
42 Joints or	1776.81'	7" O.D. 26#, N-80, Range 3, New, 8 Rd, LT&C.
58 Joints or	2400.35'	7" O.D. 23#, N-80, Range 3, New, Seamless casing with 8 Rd, LT&C. Includes 18.67' crossover with 8 Rd pin end and buttress collar.
42 Joints or	1687.51'	7" O.D. 23#, N-80, Range 3, New, Seamless casing with Buttress thread. Includes 19.24' crossover with Buttress pin and 8 Rd collar.
8 Joints or	332.21'	7" O.D. 26#, N-80, Range 3, New, Seamless casing with 8 Rd, LT&C.
7 Joints or	300.30'	7" O.D. 29#, N-80 Range 3, New, Seamless 8 Rd, LT&C.

Total	276 Joints or	11384.71'
Above Kelly bushing		16.54'
Cemented at		<u>11368.17'</u>

Landed 7" casing below Kelly bushing.

Landed casing. Flanged up blow out preventers. Strung back to 8 lines. Picked up 3-1/2" drill pipe.

7-24-58

Cleaned out to cement, 11177', with 6" bit and casing scraper. Drilled out cement to 11275', fill-up collar.

DIVISION OF OIL AND GAS
RECEIVED
OCT 3 1958
BAKERSFIELD, CALIFORNIA

Cleaned out to 11320', float collar, and drilled out cement to 11350'.

7-26-58

Made up tester.

Shut Off Test

7" shut off test through four 1/2" shot holes at 11340'. Water shut off approved by Division of Oil and Gas. Ran Johnston combination gun and tester on 3-1/2" drill pipe with 3002' of 86 pound mud cushion. Gun perforated four 1/2" holes at 11340'. Set packer at 11276' with 20' of 2-1/2" perforated tail pipe including two pressure recorders to 11296'. Valve open 1 hour from 7:04 AM, 7-26-58. Dead throughout test except for puff blow at 7:30 AM. Recovered net rise of 52' rat hole mud. Pressure charts showed hydrostatic pressure of 6500 psi dropping to 1800 psi when valve opened, final flow 1800 psi, final hydrostatic 6475 psi.

Loaded out tester. Ran 6" drilling setup, cleaned out cement 11350'-11368', shoe, cleaned out and conditioned hole to 12705', total depth.

7-27-58

Pulled out. Ran in and underreamed to 8-3/4" to 12705'.

7-28-58

Made up and ran liner.

Liner Detail

43 Joints or 1361.70'

DIVISION OF OIL AND GAS
RECEIVED

OCT 3 1958

BAKERSFIELD, CALIFORNIA

5-1/2" O.D., 20#, J-55, Range 3, New, Seamless, casing with Security flush joint thread. Perforated 8 R, 2" x 100 M, 6" C, straight cut slots 11368'-11413', 11428'-11528', 11568'-11648', 11678'-11998', 12098'-12238', 12288'-12438' and 12488'-12525'. Included 2.23' Burns plain liner hanger. Hung at 12703', top of liner hanger 11341'.

7-29-58

Laid down 3-1/2" drill pipe. Picked up and ran tubing. Lost tubing packing ring.

7-30-58

Pulled tubing, recovered ring. Reran tubing. Landed tubing at 12507' with packer at 11266'.

Tubing Detail

DIVISION OF OIL AND GAS
RECEIVED
OCT 3 1958

BAKERSFIELD, CALIFORNIA

1200.48'	40 Joints	2" EUE J-55 4.7#
0.65'		2" EUE x 2-1/2" EUE crossover
0.45'		2-1/2" EUE collar
30.97'	1 Joint	2-1/2" EUE J-55 6.5#
8.89'		7" Guiberson KV 30 packer
4295.54'	140 Joints	2-1/2" EUE J-55 6.5#
5095.76'	166 Joints	2-1/2" EUE N-80 6.5#
1860.31'	59 Joints	2-1/2" EUE N-80 6.5# Plastic coated
12493.05'	406 Joints	

14.00'
12507.05'

Tubing Landed.

1241.44'
11265.61'

Packer Set.

7-31-58

Displaced mud with oil. Flanged up. Swabbed 63 barrels in 6 hours from 520' to 2000'. Well started flowing. Flowed to sump. Turned to tanks at 8:50 PM on 18/64" bean, 700 psi, tubing pressure. Released rig at 12:00 midnight.

Flowed 197 barrels gross in 11 hours 20 minutes, cut 1.5%, 18/64" bean, 920 psi/pkr, 2350 GOR, 33.7 gravity.

August 1, 1958

Flowed 295 B/D gross, 293 B/D net, cut 0.5%, 18/64" bean, 880 psi/pkr, 860 Mcf, 2935 GOR, 34.2 gravity.

8-2-58

Flowed 286 B/D gross, 285 B/D net, cut 0.5%, 18/64" bean, 780 psi/pkr, 857 Mcf, 3007 GOR.

8-3-58

Flowed 228 B/D gross, 205 B/D net, cut 10.0%, 18/64" bean, 780 psi/pkr, 795 Mcf, 3878 GOR.

8-4-58

Flowed 274 B/D gross, 247 B/D net, cut 10.0%, 18/64" bean, 20 hours, 24/64" bean 4 hours, 700 psi/pkr, 815 Mcf, 3300 GOR, 335 G/G salinity.

8-5-58

Flowed 215 B/D gross, 194 B/D net, cut 10.0%, 18/64" bean, 730 psi/pkr, 687 Mcf, 3540 GOR.

8-6-58

Flowed 208 B/D gross, 187 B/D net, cut 10.0%, 18/64" bean, 775 psi/pkr, 722 Mcf, 3861 GOR.

8-7-58

Flowed 223 B/D gross, 201 B/D net, cut 10.0%, 18/64" bean, 820 psi/pkr, 696 Mcf, 3463 GOR, 750 G/G salinity.

8-8-58

Flowed 221 B/D gross, 199 B/D net, cut 10.0%, 18/64" bean, 700 psi/pkr, (down 3 hours), 35.4 gravity 1200 G/G salinity.

Well "BW-T" #382-19

Page 8.

8-9-58 Flowed 216 B/D gross, 194 B/D net, cut 10.0%, 18/64" bean,
690 psi/pkr, 645 Mcf, 3325 GOR.

8-10-58 Flowed 212 B/D gross, 191 B/D net, cut 10.0%, 18/64" bean,
675 psi/pkr, 630 Mcf, 3298 GOR, 980 salinity.

8-11-58 Flowed 209 B/D gross, 188 B/D net, cut 10.0%, 18/64" bean,
660 psi/pkr, 605 Mcf, 3218 GOR, 920 G/G salinity.

8-12-58 Flowed 203 B/D gross, 187 B/D net, cut 8.0%, 18/64" bean,
650 psi/pkr, 593 Mcf, 3171 GOR.

8-13-58 Flowed 201 B/D gross, 185 B/D net, cut 8.0%, 18/64" bean,
650 psi/pkr, 577 Mcf, 3119 GOR.

8-14-58 Flowed 211 B/D gross, 194 B/D net, cut 8.0%, 18/64" bean,
640 psi/pkr, 572 Mcf, 2948 GOR.

8-15-58 Flowed 190 B/D gross, 175 B/D net, cut 8.0%, 18/64" bean,
630 psi/pkr, 572 Mcf, 3269 GOR, 35.3 gravity.

DIVISION OF OIL AND GAS
RECEIVED

OCT 3 1958

BAKERSFIELD, CALIFORNIA

DIVISION OF OIL AND GAS
RECEIVED

OCT 3 1958

Deviation Data

BAKERSFIELD, CALIFORNIA

100' 0° 45'	2310' 0° 30'	5230' 0° 55'	7525' 1° 45'
190' 0° 30'	2430' 0° 50'	5457' 0° 30'	7560' 1° 45'
257' 0° 15'	2560' 0° 50'	5450' 0° 30'	7660' 1° 05'
314' 0° 20'	2685' 0° 45'	5650' 0° 30'	7675' 1° 30'
503' 1° 05'	2825' 0° 30'	5930' 0° 30'	7720' 1° 50'
600' 1° 15'	2880' 0° 50'	6113' 1° 00'	7801' 1° 15'
734' 1° 15'	3050' 0° 15'	6247' 0° 55'	7880' 1° 20'
885' 0° 50'	3210' 0° 45'	6357' 1° 15'	7918' 1° 50'
1060' 0° 30'	3439' 0° 10'	6410' 0° 45'	8058' 1° 10'
1187' 0° 30'	3630' 0° 30'	6530' 0° 50'	8157' 1° 00'
1270' 0° 30'	3902' 1° 15'	6570' 1° 00'	8269' 1° 30'
1336' 0° 45'	3990' 1° 40'	6690' 1° 00'	8340' 1° 50'
1420' 0° 30'	4075' 1° 10'	6783' 1° 00'	8375' 1° 50'
1450' 0° 30'	4170' 1° 15'	6815' 1° 30'	8400' 1° 55'
1536' 0° 30'	4206' 1° 10'	6885' 1° 05'	8480' 1° 50'
1660' 0° 45'	4285' NG	6970' 0° 55'	8615' 1° 55'
1700' 0° 50'	4326' 1° 00'	7070' 1° 00'	8675' 1° 55'
1820' 0° 45'	4534' 0° 10'	7167' 1° 00'	8769' 2° 10'
1950' 0° 30'	4680' 1° 00'	7280' NG	8899' 2° 05'
2045' 0° 30'	4840' 1° 30'	7309' 1° 00'	9002' 2° 10'
2165' 0° 40'	4920' 1° 00'	7360' 1° 30'	9139' 2° 30'
2217' 0° 30'	5100' 1° 00'	7435' 1° 00'	9229' 2° 30'

9300' 2° 20'

9450' 2° 50'

11653' 1° 30'

12460' 12° 15'

12490' 13° 40'

DIVISION OF OIL AND GAS
RECEIVED

OCT 3 1958

BAKERSFIELD, CALIFORNIA

Core Descriptions

DIVISION OF OIL AND GAS
RECEIVED

OCT 3 1958

BAKERSFIELD, CALIFORNIA

Core #1 11440'-11498' 58' 50'

50' Sandstone, light gray, very fine to fine grained, angular, hard, dense, massive, scattered fine black mafics and rare pale yellow green grains, varies from barely edge friable to non-friable, few solution replaced megafossil fragments, extremely low permeability to impermeable, bottom 9' has faint fleeting gas odor, extremely faint cut, and sketchy yellow fluorescence, upper 41' of core NOSCF.

Core #2 11498'-11552' 54' 56' (2' over recovery)

22' Sandstone, light gray, very fine to fine grained, angular, hard, dense, massive, barely edge friable to non-friable, scattered black mafics and fine biotites, rare pale yellow grains, very pale yellow cuts, fleeting high gravity odor, sketchy light yellow fluorescence.

34' Sandstone, as above, but somewhat darker gray, silty, common fish scales and replaced tan colored shell fragments which are just slightly effervescent in HCL; spotty odor, cuts and sketchy fluorescence, very low permeability, no indication of dip.

Core #3 11552'-11605' 53' 53'

42' Sandstone, dark gray, very fine, silty, as above, few carbonaceous fragments; rare spots with faint odor, trace cuts, faint sketchy fluorescence.

11' Oil sand, sketchy light tan stain on light gray pebbly conglomeratic sand, edge friable to firm friable, angular to rounded, coarse pebbly material is predominantly dark gray quartzite, low permeability, fair high gravity odor, pale yellow to yellow cuts, light yellow fairly uniform fluorescence.

Core #4 11605'-11663' 58' 58'

2' Oil sand, coarse, pebbly, conglomeratic as above grading to

2' Oil sand, medium grained, uniform, friable, uniform light tan stain, good odor, fairly solid bright yellow fluorescence, low permeability.

8' Sandstone, gray, fine grained, massive, dense, hard, barely edge friable, few spots have trace odor and cut.

19' Silty sandstone, dark gray, very fine grained with silty matrix, hard, dense, massive, non-friable, microblotitic, few shell fragments, spots of calcareous cementing, very low permeability to impermeable.

27' Sand, light gray, fine to medium grained, subrounded, firm friable, massive, give appearance of an orthoquartzite, low permeability, top 1' of this section has spotty irregular staining and faint odor, pale cuts, spotty yellow fluorescence, no indication of dip.

11663'-11664' 1' Drilled.

Core #5 11664'-11722' 58' 56'

56' Sandstone, gray, uniformly medium grained, hard, dense, massive, barely edge friable to non-friable, very low permeability, spotty effervescence, biscuity in part. No visible stain, no odor, no visible cut but cuts vary from non- to pale yellow fluorescence, no apparent dips.

Core #6 11722'-11780' 58' 56'

34' Sandstone, as above, but biscuity throughout, medium grained, scattered shell fragments, barely edge friable, NOSCF.

2' Claystone, dark gray, hard, sandy in part, indication of flat dips.

5' Sandstone, as at top of core.

15' Sand, gray, fine grained, very hard, non-friable, well cemented but only spotty effervescence with HCL, micaceous, few carbonized wood fragments, few shell fragments, few filled borings, NOSF.

Core #7 11780'-11838' 58' 58'

58' Sand, brownish gray, very fine grained, very hard, dense, massive, carbonaceous, few borings, slightly effervescent with HCL throughout, sandy megafossil fragments, NOSCF, cut fluid weakly fluorescent.

Core #8 11838'-11896' 58' 58'

58' Silty sandstone, as above, brownish gray, very fine, hard, carbonaceous, few fossil fragments, biscuity in

part, few, incipient fracture lines, few cannon-ball-like concretions near bottom of core, 1' claystone at 11875', no apparent bedding or dips, NOSCF, faint fluorescence in cut fluid.

Core #9 11896'-11954' 58' 58'

58' Sandstone, silty, as above, biscuity in part, NOSCF, faint to trace fluorescence in cut fluid, common gas pocks on mud sheath bottom 6'.

Core #10 11954'-12012' 58' 58'

16' Silty sand, as above, common clay? filled veinlets or fractures, some high angled fractures of around 65° with slick striae at 10', NOSCF.

34' Silty sand, as above, few gas pocks on mud sheath, faintly effervescent.

8' Siltstone, gray with bluish cast, very hard, slightly calcareous, common megafossil fragments, few high angled fractures at 12009', impermeable.

Core #11 12012'-12070' 58' 58'

58' Sandstone, gray, fine to very fine grained, very hard, massive, not friable, tight, common dark gray veinlets, few shells, no apparent dip, NOSCF.

Core #12 12070'-12128' 58' 58'

58' Sandstone as above, hard, dense, tight, massive, non-friable, NOSCF, faint fluorescence to cut fluid, no apparent dips.

12128'-12306' .178' Drilled.

Core #13 12306'-12348' 42' 36'

18' Sandstone, gray, fine grained, few coarse streaks, hard, firm, carbonaceous in part, excellent 8° dip (hole deviation is 12°/4) gassy odor on fresh break, mottled light brown stain, bright yellow fluorescence, and light amber cut where permeability permits.

13' Sandstone, conglomeratic, with coarse sand matrix, fairly soft, friable, oil shows as last above where permeability permits.

5' Sandstone, as in 12306'-12324', poker chip partings shows as above, few streaks of fault gouge(?).

OCT 3 1958

Sidewall Samples

BAKERSFIELD, CALIFORNIA

3417'	2"	Sand, light greenish gray, medium to coarse grained, friable, few grits and biotites, good permeability, NOSF.
3445'		No recovery.
3580'	1-3/4"	Sand, light gray with faint olive drab cast, medium grained, loose to friable, biotitic, good permeability, NOSF.
3665'		No recovery.
6200'	1/4"	Sandstone, gray, fine, firm, friable, gritty, calcareous cemented, very low permeability, NOSF.
6202'	3/4"	Sand, as above, but somewhat permeable, readily friable to loose, NOSF.
6210'	1"	Sand, light gray, fine, readily friable, biotitic, gritty, low permeability, somewhat calcareous cemented, NOSF.
6218'		No recovery.
6238'		No recovery.
6306'	1"	Sand, light gray, fine to medium, readily friable, somewhat clayey matrix, biotitic, gritty fair permeability, NOSF.
6325'	2"	Sand, as above, calcareous, low permeability.
6383'	1"	Sand, as above, low permeability, NOSF.
6460'	1-1/2"	Sand, as above, low permeability, NOSF.
6472'		No recovery.
6498'		No recovery.
6500'		No recovery.
6520'	1"	Sand, light gray, fine grained, friable, biotitic, ashy?, permeable, NOSF.
6643'	1-1/2"	Sand, light gray, fine to medium, friable to loose, gritty, clayey, low permeability, NOSF.
6675'		No recovery.

6714'	1"	Sand, light gray, very fine matrix to fine gritty sand, friable, fair permeability, NOSF.
6759'	1"	Sand as above, NOSF.
6760'	1"	Sand as above, NOSF.
6807'		No recovery.
6838'		No recovery.
6863'		No recovery.
6866'		No recovery.
6887'		No recovery.
6910'	1-1/2"	Sand and shale, sand is brownish gray, coarse, friable, tight, NOSF, shale is brownish black, brittle, waxy looking.
6940'		No recovery.
6942'	3/4"	Sand, light grayish white, fine to medium grained, friable, cemented, non-effervescent, low permeability, NOSF.
6954'		No recovery.
6955'	1"	Sand, dark brownish gray, fine, friable, cemented, non-effervescent, clayey, NOSF.
6977'	2"	Shale, brownish black, silty, massive, micromicaceous, fine carbonaceous streaks, NOSF.
6987'		No recovery.
7230'	1/2"	Sand, light gray, very fine, friable, coarse grits and biotite, compact low permeability, NOSF.
7387'	1/2"	Limey shell, tan, brittle, effervesces readily, NOSF.
7754'	2"	Sand, light gray, fine to medium grained, biotitic, fairly clean, good permeability, NOSF.
7780'	1"	Sand, as above, but coarse, low permeability, NOSF.
7790'	2"	Sand, as above, NOSF.
7816'	2"	Sand, as above, NOSF.
7828'	1"	Sand, as above, NOSF.
9437'		No recovery.

DIVISION OF OIL AND GAS
RECEIVED

OCT 3 1958

BAKERSFIELD, CALIFORNIA

9442' 1/4" Basalt, mottled bright green, black and brick red, very fine, hard, impermeable, NOSF.

9446' No recovery.

9450' 1/2" Basalt, gray to black, looks somewhat weathered, crumbly, NOSF.

DIVISION OF OIL AND GAS
RECEIVED

OCT 3 1958

BAKERSFIELD, CALIFORNIA

STATE OF CALIFORNIA
DEPARTMENT OF NATURAL RESOURCES
DIVISION OF OIL AND GAS

Report on Test of Water Shut-off
(FORMATION TESTER)

No. T B 453-353

Mr. Robert P Mangold
Rt 2, Box 434
Bakersfield California
Agent for RESERVE OIL AND GAS CO

Bakersfield Calif.
August 6 1958

DEAR SIR:

Your well No. "BW-T" 382-19, Sec. 19, T. 11 N, R. 19 W, S. B. B & M.
North Tejon Field, in Kern County, was tested for water shut-off
on July 26, 1958. Mr. John Sullivan, designated by the supervisor was present
from 11:00 a.m. to 11:50 a.m. as prescribed by law; there were also present J Lavery, Geologist;
L Gorham, Drilling Foreman.

Shut-off data: 7 in. 29,26 & 23 lb. casing was cemented at 11,368 ft.
on July 23, 1958 in 10-5/8 in. hole with 2200 ~~sacks~~ sacks of cement
premixed with 2200 cu. ft. of perlite and 4% gel and followed by 240 cu. ft. of
neat cement calculated to fill behind casing to the ~~surface~~ surface.
Casing record of well: 11-3/4" cem. 1338'; 7" cem. 11,368', four holes 11,340', WSO.

Present depth 12,705 ft. cmt. bridge 11,368 ft. to 11,350 ft. Cleaned out cmt. 11,177 ft. to 11,350 ft. for test.
A Johnston tester was run into the hole on 3-1/2 in. drill pipe ~~using~~
with 3009 ft. of ~~water~~ mud cushion, and packer set at 11,276 ft. with tailpiece to 11,296 ft.
Tester valve, with 1/2 in. bean, was open for 1 hr. and - min. During this interval there was no blow for 25 minutes, a very faint blow for 20 seconds and no blow thereafter.

Mr. Lavery reported:

1. A 10-5/8" hole was drilled from 1338' to 11,440' and an 8-5/8" to 12,705'.
2. The 7" casing was gun perforated with four, 1/2" holes at 11,340' for a test of shut-off.

The Inspector noted:

1. When the drill pipe was removed 52' net rise of normal drilling fluid was found above the tester.
2. The pressure bomb charts indicated that the tester functioned properly.

DECISION:

THE 7" SHUT-OFF AT 11,340' IS APPROVED.

cc - Co (SF)

E. H. MUSSER
State Oil and Gas Supervisor

By

[Signature]

Deputy

STATE OF CALIFORNIA
DEPARTMENT OF NATURAL RESOURCES

DIVISION OF OIL AND GAS

Special Report on Operations Witnessed

No. T B 458-193

Mr. Robert P Mangold
Rt 2, Box 434
Bakersfield California
Agent for RESERVE OIL AND GAS CO

Bakersfield Calif.
April 24 1958

DEAR SIR:

Operations at your well No. "BW-T" 382-19, Sec. 19, T. 11 N., R. 19 W., S. B. B & M.
North Tejon Field, in Kern County, were witnessed
on April 22, 1958. Mr. A G Hluza, representative of the supervisor was present
from 11:20 a.m. to 11:40 a.m.. There were also present M Humecky, Driller; H Douglas,
Derrickman.

Present condition of well: 11-3/4" cem. 1338', T.D. 6600', (Drilling).

The operations were performed for the purpose of inspecting the blowout prevention equipment.

Mr. - reported:

THE BLOWOUT PREVENTION EQUIPMENT AND INSTALLATION ARE APPROVED.

cc - Co (SF)

E. H. MUSSER
State Oil and Gas Supervisor

By

John R. Pierce

Deputy

(B O P E)

1. A 18 5/8" hole was drilled from THE SURFACE ' to 608 ' and a 17 1/2" to 1341 '.
2. On APRIL 10 1958 11 3/4" 42 lb casing was cemented at 1338 ' with 1144 sacks of cement: PLUS 45 SACKS OF GEL.
3. Cement returned ~~did not return~~ to the surface.
4. An additional _____ sacks of cement was placed around the _____" casing from the surface.
4. The SHAFFER DOUBLE CONTROL GATE and the HYDRIL BLOWOUT PREVENTER each tested under 1800 lb for 15 min., _____ lb for _____ min., and _____ lb for _____ min. respectively.
5. A 10 7/8" hole was being drilled ahead at 6600 '.

The inspector noted that the well was equipped with the following blow-out prevention equipment:

1. A Shaffer double control gate for closing in the well with the drill pipe out of the hole, and for closing around the 4 1/2" drill pipe.
1. A _____ for closing in the well with the drill pipe out of the hole.
2. A HYDRIL BLOWOUT PREVENTER for closing around the 4 1/2" drill pipe.
3. The controls for the above equipment were located outside the derrick.
4. A 2" mud fill-up line with a 2" high pressure STOPCOCK into the 11 3/4" casing below the above equipment.
5. A high pressure STOPCOCK on the kelly/~~goose neck~~/stand pipe.
1. A Hosmer type blow-out preventer with packer to fit the _____" drill pipe.
1. A _____ shut-off gate on the mud discharge line.

The inspection was completed at _____ a.m. or p.m.

THE BLOW-OUT PREVENTION EQUIPMENT AND INSTALLATION ARE APPROVED.

STATE OF CALIFORNIA
DEPARTMENT OF NATURAL RESOURCESDIVISION OF OIL AND GAS
REPORT ON PROPOSED OPERATIONS

No. P. B 453-191

Mr. Robert P Mangold
Rt 2, Box 434
Bakersfield California
Agent for RESERVE OIL AND GAS CO

Bakersfield Calif.
April 3 1958

DEAR SIR:

Your proposal to drill Well No. "BW-T" 382-19,
Section 19, T. 11 N, R. 19 W, S B B. & M., North Tejon Field, Kern County,
dated March 10, 1958, received March 31, 1958, has been examined in conjunction with records filed in this office.

Present conditions as shown by the records and the proposal are as follows:

THE NOTICE STATES:

"Legal description of mineral right lease, consisting of 240 acres, is as follows:

East 80 acres of the NE quarter of Section 19-11/19 and the NW quarter of
Section 20-11/19.

Do mineral and surface leases coincide? Yes.

Location of Well: 584.65' South along section line and 660' West at right angles to
said line from the Northeast corner of section 19, T. 11 N, R. 19 W.;
or 700' South of North line of Section and 660' West of East line of
Section 19, T. 11 N, R. 19 W.

Elevation of ground above sea level: 765'.

All depth measurements taken from top of Kelly bushing which is 10' above ground."

PROPOSAL:

PROPOSED CASING PROGRAM

Size of Casing

Inches A.P.I.	Weight	Grade and Type	Top	Bottom	Cementing Depths
11-3/4	42	H-40	Surface	1350'	1350
7	23-29	N-80, P-110	Surface	11800'	11800'
5-1/2	20	J-55	11650'	11800'	

Intended zone or zones of completion: Vedder Sand; Depth, top & bottom: 11800'-11900'.

Estimated total depth: 11900'.

"Extra footage of surface casing used due to proximity of water well.

It is understood that if changes in this plan become necessary we are to notify you
before running casing."

DECISION:

THE PROPOSAL IS APPROVED PROVIDED THAT:

1. Mud fluid consistent with good drilling practice shall be used and the column of mud fluid maintained at all times to the surface particularly while pulling the drill pipe.
2. The 11-3/4" casing shall be cemented with sufficient cement to fill all the space back of the casing.
3. Adequate blowout prevention equipment shall be installed and maintained in operating condition at all times.

E. H. MUSSER, State Oil and Gas Supervisor

By (continued on page 2), Deputy

STATE OF CALIFORNIA
DEPARTMENT OF NATURAL RESOURCES
DIVISION OF OIL AND GAS

Report on Proposed Operations

No. P B 458-191

Page 2

RESERVE OIL AND GAS CO Company

Well No. "BU-T" 382-19, Section 19, T. 11 N, R. 19 W, S B B. & M.,

DECISION (contd)

4. Sufficient cement shall be used to fill back of the 7" casing to above the highest zone containing oil or gas, or, to at least 100' above the base of the fresh water sands, whichever is uppermost.
5. THIS DIVISION SHALL BE NOTIFIED:
 - a. TO INSPECT the installed blowout prevention equipment before drilling below 2000'.
 - b. TO WITNESS a test of the 7" shut-off.

Blanket Bond
cc - Co (SF)

FORM 111X
28510 12-55 5M SPO

E. H. MUSSER, State Oil and Gas Supervisor

By *G. Pierce*, Deputy

JE/d

DIVISION OF OIL AND GAS
RECEIVED

APR 2 1958

BAKERSFIELD, CALIFORNIA
DIVISION OF OIL AND GASSTATE OF CALIFORNIA
DEPARTMENT OF NATURAL RESOURCES

DIVISION OF OIL AND GAS

Notice of Intention to Drill New Well

This notice and surety bond must be filed before drilling begins

DIVISION OF OIL AND GAS

RECEIVED

MAR 31 1958

BAKERSFIELD, CALIFORNIA

Bakersfield

Calif.

March 10, 19 58

In compliance with Section 3203, Division III, Article 4, Public Resources Code, notice is hereby given that it is our intention to commence the work of drilling well No. **"BW-T" 382-19**, Sec. **19**, T. **11 N.** R. **19 W.** S.B.B. & M., **North Tejon North** Field, **Kern** County.

Legal description of mineral right lease, consisting of **240** acres, is as follows: **East 80 acres of**
(Attach map or plat to scale)
the NE quarter of Section 19-11/19 and the NW quarter of Section
20-11/19.

Do mineral and surface leases coincide? Yes **X** No ☐ If answer is no, attach legal description of both surface and mineral leases, and map or plat to scale.

Location of Well: **584.65** feet **South** along section line and **660** feet **West**
(Direction) (Direction)
at right angles to said line from the **Northeast** corner of section **19,**

T. 11 N., R. 19 W.; or 700' South of North line of Section and
660' West of East line of Section 19, T. 11 N., R. 19 W.

Elevation of ground above sea level **765** feet datum.

All depth measurements taken from top of **Kelly bushing** which is **10** feet above ground
(Derrick Floor, Rotary Table or Kelly Bushing)

PROPOSED CASING PROGRAM

SIZE OF CASING INCHES A.P.I.	WEIGHT	GRADE AND TYPE	TOP	BOTTOM	CEMENTING DEPTHS	Reference to file of date
11-3/4	42	H-40	Surface	1350'*	1350	
7	23-29	N-80, P-110	Surface	11800'	11800	
5-1/2	20	J-55	11650	11800'		

Intended zone or zones of completion: **Vedder Sand** **11800-11900**
(Name) (Depth, top and bottom)

Estimated total depth. **11900**

* Extra footage of surface casing used due to proximity of water well.

It is understood that if changes in this plan become necessary we are to notify you before running casing.

Address **64 Pine Street**
San Francisco 11, California

Telephone Number **EXbrook 7-0700**

Type of Organization (Corporation, ~~XXXXXXXXXXXX~~)


(STANDARD-RESERVE NORTH TEJON OPERATING AGREEMENT)

Reserve Oil and Gas Company

(Name of Operator)

By

Harold F. Green, Secretary



Sta.	Dist.	Bear.	N.	S.	E.	W.
N.E. Cor. Sec 19						
	670.00	N 80° 05' 10" W	115.35			660.00
	700.00	South		700.00		
Well Coordinates				584.65		660.00

WELL LOCATION SKETCH

NAME RESERVE OIL AND GAS CO. - STANDARD-BUTLER-WEHR
No. 382-19

LOCATION 584.65' South and 660.00' West of N.E. Cor.
Section 19, T11N-R19W-SBM

DATUM FOR ELEVATION BM - Top 2" x 2" R.P. 450' S. of
Well #388-18 - Elev. 751.42'

DATE Mar. 11, '58

SCALE 1" = 200'


DRAWN G.S.F.

JOB NO. 4168

APPROVED _____

RICKETT & REAVES
CIVIL ENGINEERS
BAKERSFIELD, CALIFORNIA

Well Name & Number	Reference Corner	Distance N-S E-W	Rig Grade	Elevations Mat K.B.	Date Loc. Made	Field Book Page	Comp. Book Page	Coordinates Latitude Departure
Taylor "C" No. 1	S.W. Cor.	N. 0° 09' 20"E 380.0	580° 15' 40"E 330.0	805	1-28-39	257 62		



REVISED TO	BY	 THE TEXAS CO. PACIFIC COAST DIVISION ENGINEERING OFFICE - PRODUCING DEPT SIGNAL HILL, CALIF.	APPROVED:	DR. BY B.H.L.
			DATE	TR. BY
			2-16-59	CH. BY
				SCALE: 1"=1000'
				DWG. NO.
				3-SI-168

Well Locations Sec. 19 T. 11 N. R. 19 W. S. B. B. & M.

Tejon Ranch Co. "C" T.T. Co. L.D. 188780

Kern County, California

L.M. 265 Topo. Sheet "Mettler" Bearings & Distances based on J.B. Murray, filed 7-2-36 3

DISTRICT	SIGNAL WILL CLAIM
Well Locations	Sec. 19 T. 11 N. R. 19 W. S. B. B. & M.
Tejon Ranch Co. "C"	T. T. Co. L. D. 188780
	Kern County, California

J.L.S.⁵ W.M.F.² F.G.S.² B.H.L.³